Quarterly Report
on
Public Works Programme
for
October – December 2007

Quarterly Report on the Public Works Programme


The Quarterly Report on the Public Works Programme (PWP) has been produced since January 1996 to provide information on the progress of selected "high impact Category A" projects.

Projects included in this report are selected having regard to their cost, importance, complexity and other factors which suggest that they may be of interest to the public. They account for about 80% of the forecast total annual expenditure on all public works projects.

Key information including project estimates, start and completion dates as approved by the Finance Committee, together with a Note on Progress, is given for each project.

In the quarter ending September 2007, 4 projects were completed. These projects are no longer included in this report. In the quarter ending December 2007, another 3 projects were completed. These latter projects will be excluded from the next Quarterly Report onwards. Lists of the abovementioned projects are shown in the Appendix.

The Government of the Hong Kong Special Administrative Region Development Bureau April 2008




Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN Completion Date	otes on Progress of Project and variance in project estimate,N start date and completion dateN
3063KA	Tamar Development Project	Approved by F.C. Current forecast	(\$M) 5168.900 5168.900	07/07	Date 12/10	Tenders were invited in September 2006. Depending on the progress of tender evaluation, construction works were expected to start in early 2008.

Director of Administrationd Page No. (1) d

Secretary for Commerce and Economic Development

Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN CompletionN Date	Notes on Progress of Project and variance in project estimate, start date and completion dateN
3393RO	Stanley waterfront	Approved by F.C.	90.100	09/04	10/07	The main building contract was about 99% completed. The new
	improvement	Current forecast	90.100	08/04	03/08	pier was completed and opened in July 2007. Works at Stanley Main Street were substantially completed. The project completion date was deferred due to underground utility problems.
5044WS	Salt water supply system for Penny's Bay	Approved by F.C. Current forecast	119.500 115.850	11/06 01/07	06/09 06/09	The Works were 21% completed and slightly behind schedule due to unexpected rock excavation, utility diversion, inclement weather and strikes by the steel workers in the previous quarters. Additional plant had been deployed by the contractor to improve the progress of the works. Temporary works for the pumping station and construction of base slabs and wall stems for the service reservoir were in progress.
5697CL	Infrastructure for Penny's Bay Development, Package 3 and Penny's Bay Reclamation Stage 2	Approved by F.C. Current forecast	2375.900 2375.900	07/02 07/02	12/08 12/08	The current contract for Penny's Bay reclamation stage 2 were 98% completed and on schedule. Seawall construction, filling and surcharging, and hydroseeding works were in progress.



Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN CompletionN Date	otes on Progress of Project and variance in project estimate,N start date and completion dateN
4103CD	Drainage Improvement in	Approved by F.C.	3044.700	10/07	03/12	The Works commenced in November 2007.
	Northern Hong Kong Island - Hong Kong West Drainage Tunnel	Current forecast	3044.700	11/07	03/12	The project start date was deferred due to extension of tender period as requested by the tenderers and longer period required for tender assessment.
4111CD	Drainage improvement in Tsuen Wan, Kwai Chung and Tsing Yi - Tsuen Wan drainage tunnel	Approved by F.C. Current forecast	1259.500 1259.500		09/11 08/11	The Works commenced in December 2007. The project start date was deferred due to extra time required to complete the prequalification exercise and extension of tender period to meet the requests from the tenderers.
4120CD	Drainage improvement in Sai Kung	Approved by F.C. Current forecast	158.000 158.000	04/07 03/07	12/09 12/09	The Works were about 23% completed and on schedule. Excavation, retaining wall and box culvert construction works were in progress.
4126CD	Drainage improvement in East Kowloon - Package B phase 2	Approved by F.C. Current forecast	190.900 187.770		04/11 04/11	The Works commenced in April 2007. About 2% of the drains had been laid.

Secretary for Developmentd Page No. (1) d

Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN Completion Date	otes on Progress of Project and variance in project estimate,N start date and completion dateN
4127CD	Drainage improvement in	Approved by F.C.	177.600	07/06	10/09	The project comprised two works contracts. The Foundation and
	Northern Hong Kong - Sheung Wan stormwater pumping station	Current forecast	177.600	06/06	10/09	Drainage Works were about 92% completed and behind schedule. The Main Structure, E&M and Landscaping Works commenced in September 2007. The design of the E&M works by the contractor had been completed.
4134CD	Drainage improvement in East Kowloon - Package A	Approved by F.C. Current forecast	251.500 189.941	12/04 05/05	11/08 10/08	The Works were about 80.3% completed and on schedule. Drainage works were in progress. The project start date had been affected due to longer than expected time to resolve public concerns over the noise impact of the proposed night works. The project estimate was reduced due to lower tender prices.
4136CD	Drainage Improvement Works in Sha Tin	Approved by F.C. Current forecast	72.400 70.000	03/05 03/05	12/07 12/08	The Works were about 92% completed and behind schedule. The progress of the drainage works was being closely monitored. The project estimate was reduced due to lower tender prices.
4137CD	Drainage improvement for Ma Wat River at Kau Lung Hang	Approved by F.C. Current forecast	232.600 212.951	06/05 06/05	11/08 11/08	The Works were about 85% completed and on schedule. Construction of the main drainage channel and E&M works for the dam control house were in progress.

Secretary for Developmentd Page No. (2) d

Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN Completion Date	otes on Progress of Project and variance in project estimate,N start date and completion dateN
4141CD	Drainage improvement	Approved by F.C.	82.500	12/05	08/08	The Works were about 67% completed and slightly behind
	Works in Tai Po Town Area	Current forecast	82.500	12/05	08/08	schedule. Drainage works and construction of pumping station were in progress.
4142CD	Drainage improvement in	Approved by F.C.	242.000	05/06	01/10	The Works were about 32.4% completed. Drainage works were
4142CD	East Kowloon - Package B phase 1	Current forecast	210.000		01/10	in progress. The project estimate was reduced due to lower tender prices.
4148CD	Drainage improvement works in Ping Kong, Kau Lung Hang, Yuen Leng, Nam Wa Po and Tai Hang areas	Approved by F.C. Current forecast	260.500 260.500		11/10 11/10	The Works were about 14% completed. Construction of drainage channels and box culverts in Ping Kong and Tai Hang were in progress.
4149CD	Yuen Long, Kam Tin, Ngau Tam Mei and Tin Shui Wai drainage improvements, Stage 1, Phase 2B - Cheung Chun San Tsuen and Kam Tsin Wai	Approved by F.C. Current forecast	155.600 155.600		12/09 12/09	The Works were about 30% completed and on schedule. Drainage works were in progress.

Secretary for Developmentd Page No. (3) d

Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN Completion Date	otes on Progress of Project and variance in project estimate,N start date and completion dateN
4151CD	Drainage improvement works in Lung Yeuk Tau, Kwan Tei south and Leng Tsai, Fanling	Approved by F.C. Current forecast	120.300 120.300		06/10 06/10	The Works commenced in June 2007 and were about 5% completed.
4152CD	Drainage improvement Works in upper Lam Tsuen River, She Shan River, upper Tai Po River, Ping Long and Kwun Hang	Approved by F.C. Current forecast	426.300 426.300		11/11 11/11	The Works were 6% completed and on schedule. Construction of site offices was in progress.
5657CL	Demolition of buildings, structures and chimney at Kwai Chung Incineration Plant	Approved by F.C. Current forecast	191.000 191.000	10/07 10/07	10/12 10/12	The Works commenced in October 2007.
7177CL	Sha Tin New Town, remaining engineering works	Approved by F.C. Current forecast	491.600 470.292	01/06 03/06	11/08 12/08	The Works were about 64% completed and the progress of works was satisfactory. Construction of bridges, retaining walls, roads and drains in Shui Chuen O and Kau To were in progress. The project estimate was reduced due to lower tender prices.

Secretary for Developmentd Page No. (4) d

Project No.	. Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN Completion Date	Notes on Progress of Project and variance in project estimate,N start date and completion dateN
7343CL	Central reclamation phase	Approved by F.C.	3561.500	12/02	06/07	This project comprises three construction contracts. The overall
	III - engineering works	Current forecast	3561.500	02/03	12/09	project works were 66.9% completed. The 1st contract (core reclamation works) started in Feb 2003. Part of the marine works was suspended for 5 months in 2003 due to judicial review. The relocation of the piers was further delayed by 12 months due to additional and improvement works required to suit ferry operation and the relocation arrangement as well as preservation of Queen's Pier (QP). Due to the works suspension, delays in relocation of piers, preservation of QP, difficult sub-soil conditions and inclement weather, the completion date would be deferred to end 2009. The 1st contract was 66.9% completed. The 2nd contract (construction of dolphins at Chai Wan Basin), commenced in May 2003, was completed in Oct 2003. The 3rd contract (hinterland drainage improvement), commenced in Dec 2003 for completion in the third quarter of 2008, was about 82.2% completed.
7695CL	Remaining Engineering Infrastructure Works for Pak Shek Kok Development, Stage 1	Approved by F.C. Current forecast	537.000 530.000	05/02 04/02	12/06 06/09	The project comprised four contracts. The first two contracts were substantially completed. The third contract for the road and drainage works in Ma Liu Shui Reclamation was about 99% completed. The last contract for construction of a public transport interchange at Pak Shek Kok was about 45% completed. The project completion date was revised due to programme revision for incorporating the public transport interchange to tie in with a proposed housing development. The project estimate was reduced due to lower tender prices.

Secretary for Developmentd Page No. (5) d

Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN CompletionN Date	otes on Progress of Project and variance in project estimate,N start date and completion dateN
7713CL	Tai Po development - formation and servicing of areas 12 (part) and 39, phase 2A	Approved by F.C. Current forecast	164.000 160.400		08/10 08/10	The Works commenced in December 2007. The project start date was deferred due to longer time required to resolve complicated interface issues with adjacent concurrent projects.
7719CL	Kai Tak development - engineering review	Approved by F.C. Current forecast	87.500 65.000		04/10 04/10	The study was on schedule. The project estimate was reduced because the consultancy fee was lower than the estimate.
7723CL	Engineering infrastructure works for Pak Shek Kok development, stage 2D - Road L3 and Road L7	Approved by F.C. Current forecast	306.900 306.900	01/08 12/07	05/11 05/11	The Works commenced in December 2007.
7741TH	Northern Access to Area 86, Tseung Kwan O	Approved by F.C. Current forecast	120.800 120.594	04/06 06/06	12/13 12/13	The Works were entrusted to MTRCL. The Works were about 64% completed and on schedule. Works for noise barriers and low noise road surfacing are scheduled for completion in 2012/13 to tie in with the population intake of the adjacent housing development.


Secretary for Developmentd Page No. (6) d

Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN CompletionN Date	otes on Progress of Project and variance in project estimate,N start date and completion dateN
9049WS	Salt water supply for	Approved by F.C.	188.000	12/07	12/10	Tender assessment was in progress. Works would start in
	Northwest New Territories - Stage 1	Current forecast	188.000	02/08	12/10	February 2008.
9076WC	Improvement to Hong Kong Central mid level and high level areas water supply - remaining works	Approved by F.C. Current forecast	229.300 229.300	10/07 10/07	06/11 06/11	The Works commenced in October 2007.
9090WC	Replacement and rehabilitation of water mains, stage 1 phase 1	Approved by F.C. Current forecast	2063.400 2063.400	06/03 06/03	12/08 12/08	The project comprising the replacement and rehabilitation of about 308 km of water mains throughout the territory was implemented under 11 contracts. 4 contracts had been substantially completed and 7 contracts were in progress. 91% of the water mains had been laid and the overall progress was satisfactory.
9100WF	Sheung Shui/Fanling water supply - Ping Che fresh water service reservoir	Approved by F.C. Current forecast	117.200 117.200	11/04 11/04	10/07 11/07	The Works were substantially completed in November 2007.

Secretary for Developmentd Page No. (7) d

Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN Completion Date	otes on Progress of Project and variance in project estimate,N start date and completion dateN
9174WC	Replacement and	Approved by F.C.	1267.100	08/06	03/10	The Works were about 21% completed and on schedule. About
	rehabilitation of water mains, stage 1 phase 2	Current forecast	1267.100	08/06	03/10	47.8 km of water mains had been laid and 2.3 km of old water mains had been rehabilitated.
9182WC	Replacement and rehabilitation of water mains, stage 2	Approved by F.C. Current forecast	3156.600 3156.600		06/11 06/11	The Works were about 3.6% completed and on schedule. All of the 17 contracts had commenced.
9244WF	Water Supply to Sha Tin development Area 56A	Approved by F.C. Current forecast	102.700 102.700		12/08 12/08	The Works were 55% completed and on schedule. Construction of service reservoirs and pumping station and laying of watermains were in progress.

Secretary for Developmentd Page No. (8) d



Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN CompletionN Date	otes on Progress of Project and variance in project estimate,N start date and completion dateN
3100ET	Special school at Cornwall	Approved by F.C.	114.500	03/07	07/09	Demolition works had been completed. Main contract works
	Street, Sham Shui Po for severely intellectually disable children	Current forecast	114.500	02/07	05/09	were 15% completed and on schedule.
3261ES	Secondary School at Aberdeen Reservoir Road, Aberdeen	Approved by F.C. Current forecast	182.000 182.000		07/11 07/11	The site formation works contract commenced in December 2007.
3302EP	Primary school in Area 31, Sheung Shui	Approved by F.C. Current forecast	106.100 106.100	09/06 09/06	07/08 07/08	The Works were about 44.3% completed. Substructure works were in progress.
3307EP	An 18-classroom Primary School at Tai Pak Tin Street, Kwai Chung	Approved by F.C. Current forecast	91.100 91.100	04/07 04/07	01/09 01/09	The Works were about 22% completed and on schedule. Piling works were completed and loading tests were being arranged.

Secretary for Educationd Page No. (1) d

Project Title			ProjectN Start Date	ProjectN Completion! Date	otes on Progress of Project and variance in project estimate,N start date and completion dateN
A 24-classroom primary	Approved by F.C.	, ,	12/06		Demolition works had been completed. Main contract works
school at the junction of Texaco Road and Castle Peak Road, Tsuen Wan	Current forecast			12/08	were about 25% completed and on schedule. Superstructure works were in progress.
Primary school at Hiu Kwong Street, Sau Mau Ping, Kwun Tong	Approved by F.C. Current forecast	111.600 111.600	10/06 10/06	07/08 07/08	The Works were about 53% completed and slightly behind schedule. Superstructure works had been completed and internal finishing works were in progress.
First Primary School in Area 13, Yuen Long	Approved by F.C. Current forecast	110.200 110.200	11/06 11/06	07/08 07/08	The Works were about 32.5% completed. Piling works were completed and ground floor works were in progress. Overall progress of works was affected due to strikes by steel workers in August and September 2007.
Second Primary School in Area 13, Yuen Long	Approved by F.C. Current forecast			07/08 07/08	The Works were about 32.5% completed. Piling works were completed and ground floor works were in progress. Overall progress of works was affected due to strikes by steel workers in August and September 2007.
	A 24-classroom primary school at the junction of Texaco Road and Castle Peak Road, Tsuen Wan Primary school at Hiu Kwong Street, Sau Mau Ping, Kwun Tong First Primary School in Area 13, Yuen Long Second Primary School in	A 24-classroom primary school at the junction of Texaco Road and Castle Peak Road, Tsuen Wan Primary school at Hiu Kwong Street, Sau Mau Ping, Kwun Tong First Primary School in Area 13, Yuen Long Approved by F.C. Current forecast Approved by F.C. Current forecast Approved by F.C. Current forecast	A 24-classroom primary school at the junction of Texaco Road and Castle Peak Road, Tsuen Wan Primary school at Hiu Kwong Street, Sau Mau Ping, Kwun Tong Approved by F.C. Current forecast Approved by F.C. Current forecast Approved by F.C. Current forecast 111.600 111.600 Approved by F.C. Current forecast Approved by F.C. 110.200 110.200 Approved by F.C. Current forecast Approved by F.C. 110.200 110.200	A 24-classroom primary school at the junction of Texaco Road and Castle Peak Road, Tsuen Wan Approved by F.C. Current forecast Approved by F.C. 105.300 12/06 Current forecast Approved by F.C. 105.300 12/06 Approved by F.C. 111.600 10/06 Current forecast Approved by F.C. Current forecast Approved by F.C. 111.600 10/06 First Primary School in Area 13, Yuen Long Approved by F.C. Current forecast Approved by F.C. 110.200 11/06 Approved by F.C. 110.200 11/06 Second Primary School in Approved by F.C. 100.200 11/06	EstimateN (\$M) Start Date Completion Date


Secretary for Educationd Page No. (2) d

Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN Completion! Date	otes on Progress of Project and variance in project estimate,N start date and completion dateN
3332EP	A 24-classroom Primary	Approved by F.C.	111.200	11/07	07/09	The Works were about 16% completed and on schedule. Piling
	School in Sham Tseng, Tsuen Wan	Current forecast	111.200	09/07	07/09	works were in progress.
3338EP	A 24-classroom primary school at Site 10, West Kowloon Reclamation, Sham Shui Po	Approved by F.C. Current forecast	113.900 113.900	02/07 01/07	11/08 11/08	The Works were about 47% completed and on schedule. Superstructure works were in progress.
3339EP	A 30-classroom primary school at Fuk Wing Street, Sham Shui Po	Approved by F.C. Current forecast	132.600 143.000	04/08 03/08	12/09 12/09	Tender assessment was in progress. Tender prices were higher than the estimate.
3340EP	A 24-classroom Primary School at Inverness Road, Kowloon City	Approved by F.C. Current forecast	121.500 136.300	04/08 04/08	12/09 12/09	Tenders were invited in November 2007. Tender prices were higher than the estimate.

Secretary for Educationd Page No. (3) d

Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN CompletionN Date	otes on Progress of Project and variance in project estimate,N start date and completion dateN
3341EP	An 18-classroom primary	Approved by F.C.	103.900	04/08	12/09	Tender assessment was in progress. Tender prices were higher
	school at Fuk Wing Street, Sham Shui Po	Current forecast	109.000	03/08	12/09	than the estimate.
3343EP	A 24-classroom Primary School at Development near Choi Wan Road and Jordan Valley, Kwun Tong	Approved by F.C. Current forecast	102.500 102.500		08/09 08/09	The Works commenced in December 2007.

Secretary for Educationd Page No. (4) d



Project No	. Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN Completion Date	otes on Progress of Project and variance in project estimate,N start date and completion date
4143DS	Central, Western and Wan	Approved by F.C.	234.400	05/04	05/08	The Works were about 94% completed and on schedule. The
	Chai West sewerage, stage 2 phase 2B works	Current forecast	203.102	05/04	05/08	project estimate was reduced due to lower tender prices.
4204DS	Wan Chai East and North Point sewerage, remaining works	Approved by F.C. Current forecast	221.700 186.474	09/05 10/05	11/09 01/10	The Works were about 27.4% completed and behind schedule due to utilities interface, unforeseen ground conditions and traffic management problems experienced by the contractor. The progress of the Works was being closely monitored. The project estimate was reduced due to lower tender prices.
4211DS	Outlying Islands Sewerage Stage 1 phase 2 - Upgrading of Peng Chau sewage treatment works	Approved by F.C. Current forecast	93.000 93.000	03/05 04/05	03/08 03/08	The Works were about 85% completed and on schedule. Construction of submarine outfalls and sewage treatment plant were in progress.

Secretary for the Environmentd Page No. (1)d

Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN Completion Date	Notes on Progress of Project and variance in project estimate,N start date and completion date
4212DS	Wan Chai East and North Point sewerage, stage 1 works	Approved by F.C. Current forecast	504.700 345.545	09/97 04/98	12/01 12/08	The project comprised four works contracts in the Wan Chai East sewerage catchment. The works under the first three contracts had been completed. The last contract for the construction of the remaining branch sewers was in progress and the overall project was 82.6% completed. Progress of works was being closely monitored. The project completion date was deferred due to re-packaging of the last contract and site interface problems with utilities. The project estimate was reduced due to lower tender prices.
4215DS	Yuen Long and Kam Tin sewerage and sewage disposal - Kam Tin trunk sewerage phase 1 and Au Tau trunk sewers	Approved by F.C. Current forecast	389.400 389.400	12/05 12/05	05/09 05/09	The Works were about 45% completed and on schedule. Construction of the foundation for Nam Sang Wai, Kam Tin and Sha Po Sewage Pumping Stations and the sewer laying works at Nam Sang Wai and Kam Tin were in progress.
4222DS	Tai Po sewage treatment works, stage 5, phase 1	Approved by F.C. Current forecast	463.300 433.300	05/05 05/05	09/09 09/09	The Works were about 57.8% completed and on schedule. Modification of existing aeration tank, building and E&M works were in progress. The project estimate was reduced due to lower tender prices.

Secretary for the Environmentd Page No. (2)d

Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN CompletionN Date	Notes on Progress of Project and variance in project estimate, I start date and completion date
4224DS	Outlying Islands sewerage	Approved by F.C.	779.400	02/01	08/04	The project, implemented in phases, was about 92% completed.
	stage 1 phase 1C - upgrading of Siu Ho Wan sewage treatment plant	Current forecast	499.780	07/01	12/08	The chemically enhanced treatment part of the plant had been completed. The project start date was rescheduled from Feb 2001 to July 2001 due to longer time for tendering of the first two contracts. In order to suit the latest population projection of the northern Lantau, DSD had implemented the disinfection system in two phases. The first phase facilities were completed in end 2006. DSD would review/ monitor the sewage flow buildup and the performance of the first phase facilities before a decision on the timing of implementing the second phase facilities could be made. Hence, the project completion date was tentatively set as Dec 2008. The project estimate was reduced due to lower tender prices and a decreasing trend of inflation in the past few years.
4225DS	Wan Chai East and North Point sewerage, stage 2 works	Approved by F.C. Current forecast	1473.700 602.198	01/01 12/00	01/06 06/08	The project comprised three works contracts. The first and second contracts were completed in 2001 and 2005 respectively. The last contract for the construction of North Point Sewage Pumping Station was behind schedule due to revisions to the tree felling scheme and construction difficulties arising from unexpected higher rock head. The overall project was about 86.2% completed. The project estimate was reduced due to lower tender prices and price adjustment for deflation.

Secretary for the Environmentd Page No. (3)d

Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN Completion! Date	otes on Progress of Project and variance in project estimate, start date and completion date
4229DS	North District and Tolo Harbour sewerage, sewage treatment and disposal - high priority works - expansions of Shek Wu Hui sewage treatment works and Ting Kok Road pumping station no.5	Approved by F.C. Current forecast	283.100 270.980		02/09 02/09	The civil works were about 69.7% completed and on schedule. Structure, pipe laying and E&M works were in progress.
4238DS	Harbour Area Treatment Scheme (HATS) Stage 2A - environmental impact assessment, investigations and tunnel conveyance system design	Approved by F.C. Current forecast	166.500 166.500	02/06 01/06	11/09 11/09	The consultancies for the sewage conveyance system and the EIA study were progressing on schedule.

Secretary for the Environmentd Page No. (4)d

Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
4276DS	Sha Tin sewage treatment	Approved by F.C.	2425.000	03/01	08/08	The Project comprised eight works contracts. Six works
	works - stage III extension	Current forecast	2015.000	02/01	08/10	contracts had been substantially completed. Pipe laying works and construction of fire services tanks under the remaining civil works contract were substantially completed in this quarter. Procurement of E&M equipment under the remaining E&M works contract was in progress. The overall Project was 74.4% completed (based on the latest forecast expenditure). The project completion date was revised as part of the works was deferred to suit the slower projected growth in population. Modifications to the 8 existing aeration tanks and 16 final sedimentation tanks would be rescheduled to commence in February 2008 for completion in August 2010. The project estimate was reduced due to lower tender prices.
4338DS	Improvement and Upgrading of the Sewerage Systems in Sha Tin / Ma On Shan New Town	Approved by F.C. Current forecast	74.900 62.978	03/07 01/07	12/10 11/10	The Works were about 16% completed and on schedule. Civil and E&M works were in progress. The project estimate was reduced due to lower tender prices.

Secretary for the Environmentd Page No. (5)d

Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN Completion Date	otes on Progress of Project and variance in project estimate,N start date and completion date
4351DS	Harbour Area Treatment Scheme (HATS) Stage 2A - planning and design of the upgrading works of Stonecutters Island sewage treatment works and the preliminary treatment works	Approved by F.C. Current forecast	105.600 105.600		08/10 08/10	The Project commenced in August 2007 and were on schedule.
4359DS	North District sewerage, stage 1 phase 2B	Approved by F.C. Current forecast	130.000 130.000	03/07 03/07	11/10 11/10	The Works were about 12% completed and on schedule. Installation of mini-piles for pumping stations and village sewerage works were in progress.
5093DR	Chai Wan Public Fill Barging Point	Approved by F.C. Current forecast	102.700 102.700	09/06 10/06	03/08 07/08	The Works were about 50% completed and about 4 months behind schedule due to difficult site conditions, defective pile grouting work and strikes by the steel workers in the previous quarters. To mitigate the impact of the delay, the contractor had provided additional resources including a tower crane to speed up the progress.
5167DR	Provision of grease trap waste treatment facility at a refuse transfer station	Approved by F.C. Current forecast	85.300 85.300	06/06 10/06	05/07 04/08	The overall civil, structural and E&M works were completed and Performance Test would commence in Feb 2008.

Secretary for the Environmentd Page No. (6)d

Project No	. Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN CompletionN Date	Notes on Progress of Project and variance in project estimate,N start date and completion date
5703CL	Development of EcoPark in Tuen Mun Area 38	Approved by F.C. Current forecast	319.100 319.100		12/09 12/09	The Project was about 57% completed and on schedule. Infrastructure works in Phase I were substantially completed.
		Current forceast	317.100	07/00	12/09	The first and second batch of Phase I lots were allocated to the tenants for occupation in April 2007 and December 2007 respectively. Tenancies for the third batch of Phase I lots would be invited in February 2008.
7780ТН	Retrofitting of noise barriers on Cheung Pei Shan Road, Tsuen Wan	Approved by F.C. Current forecast	217.300 192.007	09/05 09/05	03/08 09/08	The Works were about 58% completed and the progress was behind programme due to delay caused by inclement weather in the previous quarter and utility obstructions. Foundation works for the noise barriers and noise enclosures were in progress. The Contractor was expediting the progress by carrying out the foundation works on both uphill and downhill carriageways concurrently. The project estimate was reduced due to lower tender prices.

Secretary for the Environmentd Page No. (7)d

Secretary for Food and Health

Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN Completion Date	otes on Progress of Project and variance in project estimate, start date and completion date
3003NB		Approved by F.C.	113.600	07/06	12/08	The Works were about 36% completed and on schedule.
	Diamond Hill	Current forecast	111.533	07/06	12/08	Superstructure works were in progress.
3007NB	Reprovisioning of Diamond Hill Crematorium	Approved by F.C. Current forecast	231.400 231.400	10/04 10/04	04/08 10/08	The Works were about 79% completed and behind schedule. Construction of superstructure was in progress. The project
		Current forecast	231.400	10/04	10/08	completion date was affected due to inclement weather, unforeseen underground conditions affecting sewerage connection and strikes by the steel workers in the previous quarters.
3011NG	Market and public toilet in Aldrich Bay Reclamation Area	Approved by F.C. Current forecast	143.020 91.035	03/02 03/02	04/06 10/07	The Works were entrusted to HD as part of a housing development and were completed in October 2007. The project completion date was revised due to design revision resulting in late start of superstructure works in August 2005. The tentative market opening date was mid-2008 to allow for finishing works for the food stalls. The project estimate was reduced due to revised design resulting in reduced cost for lift and escalator provision.


Secretary for Food and Healthd

Page No. (1)d

Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN Completion! Date	otes on Progress of Project and variance in project estimate,N start date and completion date
3063GI	Joint-user Complex and	Approved by F.C.	244.000	10/07	09/10	Drainage diversion and road works were in progress. The main
3063GI	Joint-user Complex and Wholesale Fish Market in Area 44, Tuen Mun	Approved by F.C. Current forecast			09/10	Drainage diversion and road works were in progress. The main contract works were tendered in August 2007 and owing to higher tender prices, the works were re-tendered in December 2007. The project completion date was being reviewed.

Secretary for Food and Healthd

Page No. (2)d



Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN CompletionN Date	otes on Progress of Project and variance in project estimate,N start date and completion date
3048RG	Tin Shui Wai Public	Approved by F.C.	625.400	11/07	05/11	Piling works commenced in November 2007.
	Library cum Indoor Recreation Centre	Current forecast	625.400	11/07	05/11	
3049RE	Renovation of Libraries - Phase 2 Works	Approved by F.C. Current forecast	140.000 140.000	02/07 02/07	01/09 01/09	The Works were about 45% completed and on schedule. Renovation works were in progress.
3053RE	Improvement to Hong Kong Coliseum	Approved by F.C. Current forecast	168.600 168.600		02/09 02/09	The Works commenced in August 2007. Renovation works were in progress.
3054RE	Improvement to Queen Elizabeth Stadium	Approved by F.C. Current forecast	112.300 112.300	08/07 08/07	02/09 02/09	The Works commenced in August 2007. Renovation works were in progress.

Secretary for Home Affairsd Page No. (1)d

Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN CompletionN Date	otes on Progress of Project and variance in project estimate,N start date and completion date
3173SC	Centre for Youth Development	Approved by F.C.	550.900	06/02	12/05	The Works were 95% completed. The project had been put on hold due to a review on the operation and management mode of the Centre. The project completion was further affected due to slow progress of the works by the contractor in the previous quarters.
		Current forecast	550.900	06/02 03/08	03/08	
3238RS	Recreational Facilities on Jordan Valley Former Landfill, Kwun Tong	Approved by F.C. Current forecast	179.600 179.600	12/07 12/07	12/09 12/09	The Works commenced in December 2007.
3242RS	Tseung Kwan O Sports Ground	Approved by F.C. Current forecast	352.300 352.300	04/06 04/06	04/09 03/09	The Works were about 30% completed. Superstructure works were in progress.
3246RS	Improvement to Hong Kong Stadium	Approved by F.C. Current forecast	55.400 55.400	06/07 06/07	02/09 02/09	The Works commenced in June 2007. Renovation works were in progress.
3247RS	Improvement to Victoria Park Tennis Centre	Approved by F.C. Current forecast	73.700 73.700	02/07 01/07	07/09 07/09	The Works were about 13% completed and on schedule. Renovation works were in progress.

Secretary for Home Affairsd Page No. (2)d

Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN Completion Date	otes on Progress of Project and variance in project estimate,N start date and completion date
3248RS	Improvement to Kowloon Park Swimming Pool	Approved by F.C.	155.000	06/07	02/09	The Works commenced in June 2007. Renovation works were in progress.
		Current forecast	155.000	06/07	02/09	
3249RS	Improvement to Hong Kong Squash Centre	Approved by F.C.	20.600	09/07	05/09	The Works commenced in September 2007. Renovation works
		Current forecast	20.600	09/07	05/09	were in progress.
3250RS	Improvement to Lai Chi Kok Park Sports Centre	Approved by F.C.	30.200	09/07	04/09	The Works commenced in September 2007. Renovation works were in progress.
		Current forecast	30.200	09/07	04/09	
3251RS	Improvement to Western Park Sports Centre	Approved by F.C.	81.700	09/07	05/09	The Works commenced in September 2007. Renovation works were in progress.
		Current forecast	81.700	09/07	05/09	
22520			22 200	00/07	0.4/00	
3253RS	Improvement to Shek Kip Mei Park Sports Centre	Approved by F.C. Current forecast	32.300 32.300	09/07 09/07	04/09 04/09	The Works commenced in September 2007. Renovation works were in progress.

Secretary for Home Affairsd Page No. (3)d

Project No	. Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN CompletionN Date	otes on Progress of Project and variance in project estimate,N start date and completion date
3254RS	Improvement to Siu Sai Wan Sports Ground	Approved by F.C.	16.300	09/07	04/09	The Works commenced in September 2007. Renovation works were in progress.
		Current forecast	16.300	09/07	04/09	
3255RS	Improvement to Stanley Main Beach Water Sports Centre	Approved by F.C. Current forecast	19.200 19.200	09/07 09/07	04/09 04/09	The Works commenced in September 2007. Renovation works were in progress.
3256RS	Indoor recreation centre, community hall cum library in Area 17, Tung Chung, Lantau	Approved by F.C. Current forecast	391.600 391.600	12/06 12/06	10/09 10/09	The Works were about 26% completed and on schedule. Piling works were in progress.
3257RS	Improvement to Tseung Kwan O Sports Centre	Approved by F.C. Current forecast	32.300 32.300	09/07 09/07	05/09 05/09	The Works commenced in September 2007. Renovation works were in progress.
3260RS	Swimming Pool Complex in Area 2, Tung Chung, Lantau	Approved by F.C. Current forecast	410.200 410.200	10/07 09/07	06/10 06/10	Piling works commenced in September 2007.

Secretary for Home Affairsd Page No. (4)d


Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN Completion Date	otes on Progress of Project and variance in project estimate,N start date and completion date
3262RS	Improvement to King's	Approved by F.C.	26.000	09/07	01/09	The Works commenced in September 2007. Renovation works
	Park Hockey Ground	Current forecast	26.000	09/07	01/09	were in progress.
3395RO	Ma On Shan Waterfront Promenade	Approved by F.C. Current forecast	205.300 205.300	05/07 05/07	05/10 05/10	Seawall upgrading works and works for construction of the promenade had commenced in May 2007 and September 2007 respectively. The seawall upgrading works were 42% completed and on schedule.
3402RO	District Open Space in Area 9, Tsing Yi	Approved by F.C. Current forecast	175.900 175.900	11/07 11/07	10/09 10/09	The Works commenced in November 2007.
3405RO	District Open Space in Area 107, Tin Shui Wai	Approved by F.C. Current forecast	91.400 70.271	03/07 12/06	12/08 12/08	The Works were about 32% completed and on schedule. Concreting works for superstructure and external works were in progress. The project estimate was reduced due to lower tender prices.

Secretary for Home Affairsd

Page No. (5)d

Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN CompletionN Date	Notes on Progress of Project and variance in project estimate,N start date and completion date
3406RO	District Open Space at Po	Approved by F.C.	421.500	02/08	12/10	The Works would commence in January 2008.
	Kong Village Road, Wong Tai Sin	Current forecast	421.500	01/08	12/10	
3408RO	Recreational Development at North Ap Lei Chau Reclamation	Approved by F.C. Current forecast	94.300 94.300	10/07 10/07	03/09 03/09	The Works commenced in October 2007 and were about 5% completed. Site formation works were in progress.
3411RO	Ngau Chi Wan Recreation Ground, Wong Tai Sin	Approved by F.C. Current forecast	199.400 199.400		03/10 03/10	The Works would commence in January 2008.

Secretary for Home Affairsd Page No. (6)d



2007.
d on schedule. Piling works
ed and on schedule. Site
ted and slightly behind was in progress.
eted and sl

Page No. (1) d

Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN Completion Date	otes on Progress of Project and variance in project estimate,N start date and completion dateN
3180GK	Government Complex at Mei Lai Road, Mei Foo, Lai Chi Kok	Approved by F.C. Current forecast	110.500 110.500		11/09 11/09	The Works commenced in October 2007. Piling works were in progress.
3243LP	Reprovisioning of Central District Headquarters and Central Divisional Station of the Police	Approved by F.C. Current forecast	243.200 243.200	01/07 04/07	11/09 02/10	The Works were 36% completed and the progress of works in this quarter was satisfactory. Bore-pile works were completed and pile testing was in progress. The project completion date was revised due to tender negotiation over the tender prices resulting in late start.

Secretary for Security Page No. (2) d

Secretary for Transport and Housing

Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN CompletionN Date	Notes on Progress of Project and variance in project estimate, start date and completion date
6019TC	Area traffic control and	Approved by F.C.	153.500	01/06	09/08	The Works were about 65% completed. Testing of the ATC and
	closed circuit television systems in Tuen Mun and Yuen Long Districts	Current forecast	117.550	12/05	10/08	CCTV systems were in progress. Foundations for the CCTV high masts and erection of high masts were respectively 96% and 94% completed. Installation of traffic signal controllers was 42% completed. The project estimate was reduced due to lower tender prices.
6022TC	Replacement of Area Traffic Control and Closed Circuit Television Systems	Approved by F.C. Current forecast	337.200 337.200	01/08 01/08	11/11 11/11	The CCTV System Contract was awarded in December 2007. Tenders for the ATC System Contract would be invited in February 2008. The overall project progress was satisfactory.
	for Kowloon, Tsuen Wan and Sha Tin and Expansion of the Systems to Tseung Kwan O					reordary 2000. The overall project progress was satisfactory.
6694TH	Route 8 between Cheung Sha Wan and Sha Tin	Approved by F.C. Current forecast	6759.700 5103.619	10/02 11/02	04/07 12/07	The Project was substantially completed. It comprised three contracts, namely Lai Chi Kok Viaduct, Eagle's Nest Tunnel and Shatin Heights Tunnel and Approaches. The Shatin Heights Tunnel was substantially completed in September 2007. The Lai Chi Kok Viaduct and Eagle's Nest Tunnel were substantially completed in December 2007. The project completion date was revised due to complicated works sequence of the Lai Chi Kok Viaduct and more than expected time to complete testing and commissioning and FSD's inspections in the previous quarters. The project estimate was reduced due to lower tender prices and reduction in contingencies.

Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN Completion Date	Notes on Progress of Project and variance in project estimate,N start date and completion date
6711TH	Route 8 between Tsing Yi	Approved by F.C.	7468.200	02/03	12/07	The Works were 94% completed. Construction works for the
	and Cheung Sha Wan - remaining works	Current forecast	7028.305	04/03	06/09	East Tsing Yi Viaduct and Stonecutters Bridge were progressing satisfactorily in this quarter. Works for Nam Wan Tunnel and West Tsing Yi Viaduct were substantially completed in November 2007. For Stonecutters Bridge, due to extra time in finalizing the design for the long-span cable-stayed Stonecutters Bridge and extension of the tender period, the contract commenced six months later than scheduled. The project completion date was revised due to unexpected ground conditions affecting the piling works for the west tower and the effects of inclement weather in the previous quarters. The project estimate was reduced due to lower tender prices and reduction in contingencies.
6718TH	Improvement to Tung Chung Road between Lung Tseng Tau and Cheung Sha	Approved by F.C. Current forecast	832.000 832.000	06/04 06/04	03/07 09/08	The Works were 76% completed and the progress of works in this quarter was generally satisfactory. Road, drainage, slope and bridge works were in progress. The project completion date was revised due to difficult site conditions, insufficient contractor's resources and inclement weather in the previous quarters.
7458CL	Sha Tin New Town, stage II - construction of Road T3	Approved by F.C. Current forecast	2120.200 1881.500	03/03 03/03	04/07 04/08	The Works were 93% completed. Both the southbound and northbound mainlines except connection with Route 8 were open to traffic in stages in November/December 2007. Road T3 mainline would be substantially completed to tie in with Route 8 target opening in March 2008.

Project No.	Project Title		ProjectN EstimateN (\$M)	ProjectN Start Date	ProjectN CompletionN Date	otes on Progress of Project and variance in project estimate, start date and completion date
7824TH	Ping Ha Road	Approved by F.C.	179.400	11/07	11/10	The Works commenced in December 2007.
	Improvement - remaining works (Ha Tsuen Section between Tin Wah Road and Sha Chau Lei)	Current forecast	179.400	12/07	11/10	
B128WC	Remaining waterworks for development near Choi Wan Road and Jordan Valley	Approved by F.C. Current forecast	137.100 136.997	06/05 06/05	01/08 01/08	The Works were 93% completed and on schedule. Mainlaying works were nearing completion.
B564CL	Development near Choi Wan Road and Jordan Valley	Approved by F.C. Current forecast	2009.300 2009.300	07/01 11/01	12/10 12/10	The Project comprised two packages viz. site formation and associated infrastructure package and remaining infrastructure package. The start date for the site formation and associated infrastructure package suffered a delay of about four months due to the land allocation problem. This package was substantially completed in December 2006. The remaining infrastructure package, comprising two phases, were on schedule. Phase I works were about 74% completed and Phase II works were about 31% completed.

A. Projects which were completed in the quarter ending September 2007 and have been excluded from this report:

	<u>Item</u>	<u>Title</u>
1	3011GB	Construction of boundary-crossing facilities at Shenzhen Western Corridor under the "co-location" arrangement - design
		and construction works
2	7704CL	Engineering Infrastructure Works for Pak Shek Kok
		Development - Stage 2A
3	4106CD	West Kowloon drainage improvement, Stage 2 Phase 2 and
		Stage 3 Phase 1 works
4	6757TH	Route 8 between Tsing Yi and Cheung Sha Wan - Ngong Shuen
		Chau Viaduct and the associated works

B. Projects which were completed in the quarter ending December 2007 and will be excluded from the next report onwards:

	<u>Item</u>	<u>Title</u>
1	9100WF	Sheung Shui/Fanling water supply - Ping Che fresh water service reservoir
2	6694TH	Route 8 between Cheung Sha Wan and Sha Tin
3	3011NG	Market and public toilet in Aldrich Bay Reclamation Area

C. Abbreviations

APE approved project estimate

ATC Area Traffic Control

CCTV closed-circuit television

CEDD Civil Engineering and Development Department

DSD Drainage Services Department

E&M electrical and mechanical

EIA Environmental Impact Assessment

FSTB Financial Services and the Treasury Bureau

GI geotechnical investigation

HD Housing Department

HyD Highways Department

LegCo Legislative Council

MTRCL MTR Corporation Ltd.

PTI Public transport interchange

TCSS traffic control and surveillance system

UV ultra-violet

WSD Water Supplies Department