Quarterly Report on Public Works Programme for July – September 2022

Quarterly Report on the Public Works Programme

The Quarterly Report on the Public Works Programme (PWP) provides information on the progress of selected "high impact Category A" projects.

Projects included in this report are selected having regard to their forecast total annual expenditure, cost, importance, complexity and other factors which suggest that they may be of interest to the public. Key information including project estimates, start and completion dates as approved by the Finance Committee, together with a Note on Progress, is given for each project.

In the quarter ending June 2022, eight projects were completed. These projects are no longer included in this report. In the quarter ending September 2022, another two projects were completed. These projects will be excluded from the next Quarterly Report onwards. Lists of the above-mentioned projects are shown in the Appendix.

Development Bureau The Government of the Hong Kong Special Administrative Region March 2023 Director of Administration

PWP 2022 Q3 Report

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
3141KA	Expansion of the Legislative Council Complex	Approved by F.C. Current forecast	1,562.600 1,562.600	Q2/2022 06/2022	Q2/2026 Q2/2026	Contract commenced in June 2022. Design coordination and site preparation works were in progress.

Secretary for Commerce and Economic Development

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
3023PP	Reprovisioning of the Hongkong Post's	Approved by F.C. Current forecast	1,600.900 1,600.900	Q3/2018 04/2019	Q1/2022 Q1/2023	Works were about 84% completed. Curtain wall installation, building services, internal finishes and external works were in
	Headquarters					progress. Project programme was revised because of longer time required
						for funding approval. Completion date was further revised because of the effect of COVID-19 pandemic.

Secretary for Culture, Sports and Tourism

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
3058RG	District Library and Residential Care Home for the Elderly in the Joint User Complex at Lei King Road	Approved by F.C. Current forecast	673.600 673.600	Q4/2019 12/2020	Q4/2022 Q1/2024	Works were about 19% completed. Piling works were in progress.Project programme was revised because of longer time required for funding approval. Completion date was further revised because of the effect of COVID-19 pandemic.
3060RE	Construction of the East Kowloon Cultural Centre	Approved by F.C. Current forecast	4,175.700 4,175.700	Q1/2016 01/2016	Q3/2020 Q4/2022	Works were about 95% completed. Internal finishes, building services and external works were in progress. Project completion date was revised because of unforeseen underground condition during excavation and lateral support works for basement construction, and the effect of COVID-19 pandemic.
3175BF	Relocation of supporting operational facilities of Tsim Sha Tsui Fire Station Complex, Fire Services Club and other fire services accommodations to To Wah Road, Kowloon	Approved by F.C. Current forecast	981.200 981.200	Q3/2019 04/2020	Q3/2022 Q4/2023	Works were about 34% completed. Pile cap construction was completed. Superstructure construction was in progress.Project programme was revised because of longer time required for funding approval. Completion date was further revised because of the settlement issue of adjacent MTR structures.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
3275RS	Provision of heated pool at the Morse Park Swimming Pool Complex, Wong Tai Sin	Approved by F.C. Current forecast	576.500 576.500	Q4/2018 12/2018	Q2/2022 Q4/2022	Works were about 99% completed. Internal finishes, building services and external works were in progress. Project completion date was revised because of the effect of COVID-19 pandemic.
3280RS	Redevelopment of Kowloon Tsai Swimming Pool Complex	Approved by F.C. Current forecast	1,120.000 1,120.000	Q4/2020 12/2020	Q2/2024 Q2/2024	Works were about 24% completed. Superstructure construction, substructure and external works were in progress.
3288RS	Swimming pool complex and open space in Area 107, Tin Shui Wai	Approved by F.C. Current forecast	1,336.000 1,336.000	Q4/2018 01/2019	Q3/2022 Q4/2022	Works were about 64% completed. Superstructure construction, internal finishes and building services works were in progress. Project completion date was revised because of the effect of COVID-19 pandemic.
3467RO	Station Square at Kai Tak	Approved by F.C.	1,651.500	Q4/2018	Phased completion from Q4/2020 to Q4/2022	Phase 1 works were substantially completed in June 2021.Phase 2 works were about 89% completed. Internal finishing, building services and external works were in progressProject programme for Phase 1 works was revised because of
		Current forecast	1,651.500	02/2019	Phased completion from 06/2021 to Q4/2022	Project programme for Phase 1 works was revised because of longer time required for tendering process for the works contract. Completion date was further revised because of the effect of COVID-19 pandemic.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
7763CL	Integrated Basement for West Kowloon Cultural District – remaining works	Approved by F.C. Current forecast	17,472.300 17,472.300	mid-2019 05/2020	2027 2029	 The project commenced in May 2020 following the FC approval on 20 March 2020. The foundation works contract for the integrated basement in Zone 2A of the West Kowloon Cultural District (WKCD) commenced on 8 May 2020 and the works were about 95.4% completed. The piling works contract for the integrated basement in Zones 2B and 2C of the WKCD commenced on 23 July 2021 and the works were about 43.1% completed. As WKCD Authority will adopt "parallel approach" to deliver the Integrated Basement in Zone 2 through the future Build-Operate-Transfer (BOT) Developer of the topside development, the project completion date was updated to tie in with the latest implementation programme of the Integrated Basement which was in tandem with the topside developments in Zone 2.
7815CL	Integrated Basement for West Kowloon Cultural District – third stage of construction works	Approved by F.C. Current forecast	3,178.400 3,178.400	Q1/2018 01/2018	2022 2022	The two works contracts commenced on 8 January 2018 and 23 November 2018 respectively. Construction of the essential basement structure for Zone 3B of West Kowloon Cultural District was substantially completed. Construction of architectural builder's works & finishes and electrical & mechanical works for the underground road was in progress. Works were about 89.9% completed.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
3272RS	Kai Tak Sports Park – construction works	Approved by F.C. Current forecast	31,898.000 31,898.000	Q4/2018 02/2019	2023 Q4/2024	Works were about 47% completed. Superstructure works were in progress. The works slippage was mainly due to COVID-19 pandemic and inclement weather.

Secretary of Development

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
3129KA	Water Supplies Department Headquarters with Hong Kong and Islands Regional Office and Correctional Services Department Headquarters Building in Chai Wan	Approved by F.C. Current forecast	3,252.800 3,252.800	Q4/2020 02/2021	Q4/2024 Q1/2025	The project was approved by F.C. in December 2020. Contract commenced in February 2021. Works were about 12% completed. Piling works were completed. Excavation and lateral works for pile cap construction were in progress.
3133KA	Drainage Services Department Office Building at Cheung Sha Wan Sewage Pumping Station	Approved by F.C. Current forecast	2,157.500 2,157.500	Q4/2020 01/2021	Q4/2024 Q1/2025	The project was approved by F.C. in December 2020. Contract commenced in January 2021. Works were about 12% completed. Piling works were completed. Excavation and lateral works for basement construction was in progress.
3185GK	Reprovisioning of Transport Department's vehicle examination centres at Tsing Yi	Approved by F.C. Current forecast	2,862.700 2,862.700	Q1/2018 03/2018	Q1/2023 Q1/2023	Construction of the new vehicle examination centre (VEC) at Tsing Yi was substantially completed in November 2020. Demolition of the three existing VECs, two at Kowloon Bay and one at To Kwa Wan was substantially completed and only one site, i.e. New Kowloon Bay VEC, required land decontamination work after demolition, which was in progress.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
5729CL	Disposal of Contaminated Sediment – Dredging, Management and Capping of Sediment Disposal Facility at Sha Chau	Approved by F.C. Current forecast	770.900 664.040	06/2009 06/2009	07/2016 end 2029	The project estimate was lower than the Finance Committee's approved project estimate because of lower tender prices of the works contract and the sampling and testing contracts. The project completion date was extended beyond July 2016 mainly due to the time-limited switching of sediment disposal facility from the East of Sha Chau (ESC) to the South of The Brothers (SB) between Q3 of 2013 and Q1 of 2016 and reduction in disposal demand due to the use of non-dredged construction methods in recent marine works and reclamation projects. Based on the latest estimate, it was anticipated that the remaining disposal facility at the ESC would be exhausted by 2027 and the subsequent capping would be completed by 2029.
7677CL	Wan Chai development phase II, engineering works	Approved by F.C. Current forecast	4,642.700 4,642.700	12/2009 12/2009	06/2017 Phased completion from Q3/2013 to Q2/2026	Four works contracts were substantially completed in phases from Q3 of 2013 to Q4 of 2018. Part of the WDII road works was entrusted to HyD for construction under the Shatin to Central Link (SCL) project. Relevant road works were anticipated to be completed by end 2022. The fifth works contract for construction of the landscaped deck to the west of Hong Kong Convention and Exhibition Centre and associated road works commenced in July 2020. The progress of the foundation construction was much hindered by the complicated underground constraints with about 50% of the piles completed. The project office was keeping a close monitoring of the progress.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
						Other pedestrian connections and associated road works would be implemented along with the future development of the Wan Chai North-harbourfront. The estimated completion date of 2026 would be reviewed having regard to the progress of the development in the area.
7747CL	Advance site formation and engineering infrastructure works at Kwu Tung North new development area and Fanling North new development area	Approved by F.C. Current forecast	17,320.100 12,550.800	Q3/2019 09/2019	end 2026 end 2026	The Project obtained funding approval from Finance Committee on 3 May 2019. All works contracts had commenced. Site formation and engineering infrastructure works for the new development area were in progress. As at end September 2022, works were about 32.9% completed. The project estimate was revised taking into account the awarded tender prices of all contracts. One of the contracts was substantially completed in March 2022.
7793CL	Site formation and infrastructure works for Police facilities in Kong Nga Po	Approved by F.C.	1,913.000	Q2/2019	Phased completion from end 2021 to end 2022	The Project obtained funding approval from Finance Committee on 3 May 2019. The project start and completion dates were updated to reflect the tendering programme. As at end September 2022, works were about 84.8% completed. The formation of the Kong Nga Po site would be handed over to ArchSD for building works by end 2022 as per ArchSD's latest programme.
		Current forecast	1,212.990	11/2019	Phased completion from Q2/2022 to Q2/2023	The project estimate was revised taking into consideration the awarded tender prices of the works contract.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
7799CL	Tung Chung New Town Extension – detailed design and site investigation	Approved by F.C. Current forecast	729.500 638.360	06/2016 06/2016	2021 2024	The proposed road and sewerage works for Tung Chung East (TCE) were gazetted in May 2018 and authorised in September 2018. The proposed road and sewerage works for Tung Chung West (TCW) at Ma Wan Chung and Tung Chung Valley were authorized by the ExCo in August 2020 and October 2020 respectively. The Finance Committee approved the funding for the site formation and infrastructure works (the First Phase development) of Tung Chung New Town Extension on 19 February 2021. The site formation and infrastructure works of TCW commenced in May 2021 and infrastructure works for TCE commenced in June 2021. Detailed design for the remaining TCE infrastructure works and
7803CL	Development of Anderson Road Quarry Site – Site Formation and Associated Infrastructure Works	Approved by F.C. Current forecast	7,693.400 7,693.400	11/2016 12/2016	02/2022 Phased completion from 02/2022 to mid-2023	 TCW site formation and infrastructure works were in progress. The project estimate was updated based on the latest estimate. The project completion date was revised due to the extra time required for land resumption and clearance. Longer time was required for complicated financial capability checking in tender assessment for the main works contract for the site formation at Anderson Road Quarry (ARQ). The site formation and associated infrastructure works commenced in December 2016.

Project No.	Project Title	Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
		``´´			Tseung Kwan O (TKO) bound and Kowloon bound of bus-to-bus interchange (BBI) at the toll plaza of TKO Tunnel were opened on 2 October 2020 and 1 May 2021 respectively.
					Pedestrian Connectivity Facility E12, connecting Kowloon bound of BBI at the toll plaza of TKO Tunnel and Lin Tak Road, was opened on 14 August 2021.
					Pedestrian Connectivity Facility E1, connecting Hiu Ming Street and Hiu Kwong Street, was opened on 25 January 2022.
					The site formation works of ARQ was completed in February 2022 with all housing and G/IC sites handed over to Lands Department by end February 2022 as scheduled.
					The works under 7803CL were completed in phases starting from February 2022. The work done as at September 2022 was about 93.5%. Taking also into account the additional site formation works lately required to cope with the "single site, multiple use" initiative so as to give the Joint-user Complex at Site G2 an early start, the project completion date was revised to mid-2023. Nonetheless, all the supporting infrastructure works to meet the first population intake date (currently in Q1 of 2023) have been substantially completed.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
7804CL	Site formation and infrastructure works for development at Kam Tin South, Yuen Long – advance works	Approved by F.C. Current forecast	697.000 652.160	mid 2018 07/2018	end 2021 Q4/2022	The contract commenced on 25 July 2018 and works were about 86.2% completed. Wetland reprovisioning works were completed on 8 October 2019. Laying of sewers by trenchless method, water mains and associated road pavement works were in progress. The project estimate was adjusted to reflect price fluctuation and the additional expenditure due to various reasons, such as unforeseen ground conditions. The project completion date was revised to Q4 of 2022 taking into account the effects of inclement weather, the impact of the COVID-19 pandemic, unforeseen underground conditions and longer-than-expected utilities diversion on the construction progress.
7814CL	Tung Chung New Town Extension – Reclamation and Advance Works	Approved by F.C. Current forecast	20,210.000 20,210.000	end 2017 end 2017	end 2023 end 2023	The reclamation contract commenced on 29 December 2017. Filling works for the reclamation commenced in mid July 2018 and deposition of public fill materials started in end October 2018. The first parcel of land was handed over to Housing Department for housing development in March 2020. The second parcel of land was handed over to Lands Department in June 2020 for land sale. The third parcel of land was made available for public housing development in October 2020. Two land parcels were handed over to Lands Department for subsequent handover to MTRCL for commercial and residential development in March 2022 and for the proposed TCE Station in July 2022 respectively. Another two land parcels were handed over to Lands Department in August/September 2022 for temporary construction material storage purpose as requested by DEVB/CIC.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
						Reclamation works such as seawall construction and surcharge removal works were in progress. The earth filling works were completed in August 2022. Works were about 90% completed.
7818CL	Development of Anderson Road Quarry site – road improvement and infrastructure works	Approved by F.C. Current forecast	2,654.400 2,654.400	early 2018 05/2018	end 2023 end 2023	The first works contract commenced in May 2018 and was about 77.8% completed. Road improvement works at Clear Water Bay Road, New Clear Water Bay Road and Lin Tak Road and construction of pedestrian connectivity facilities were in progress. The escalator system connecting Hiu Kwong Street and Hiu Ming Street was commissioned on 1 September 2021.
7823CL	Development of Lok Ma Chau Loop – Main Works Package 1 – detailed design and site investigation	Approved by F.C. Current forecast	268.300 268.300	mid 2018 09/2018	early 2023 early 2023	The consultancy commenced on 14 September 2018. Contracts 1, 2 and 3 commenced on 15 July 2021, 15 September 2021 and 28 February 2022 respectively.
7859CL	Tung Chung New Town Extension – site formation and infrastructure works	Approved by F.C. Current forecast	19,332.900 10,326.900	Q1/2021 05/2021	Q1/2028 Q4/2027	The project covers the first phase of site formation works in Tung Chung West (TCW) and infrastructure works for both Tung Chung East (TCE) and TCW. Six out of seven infrastructure works contracts (four for TCE and two for TCW) were awarded. Works commenced in May 2021 and were about 13.0% completed as at end September 2022. The remaining contract for TCE would be tendered in 2023 following the land formation by reclamation.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
						The project estimate was updated taking into consideration the awarded tender prices of the works contracts.
7873TH	Boardwalk underneath the Island Eastern Corridor	Approved by F.C.	1,682.000	Q4/2021	In phases between 2024 and 2025	The works contract commenced on 31 December 2021 and was about 7.7% completed. Pre-drilling works for marine piles were substantially completed and the piling works would commence in December 2022. Fabrication yard for off-site production of boardwalk deck segments was established and the first batch of
		Current forecast	1,682.000	12/2021	In phases between Q4/2024 and Q4/2025	shop drawings was approved. Procurement of the remaining subcontracts including the works for movable bridges, precast shell for pile caps, glass balustrade, etc. were under way.
7797CL	Kai Tak development – stages 3B and 5A infrastructure works at former north apron area	Approved by F.C. Current forecast	2,152.800 1,852.800	09/2016 09/2016	End 2020 Phased completion from Q4/2020 to Q4/2022	Works commenced in phases since September 2016 and were about 97.0% completed. Road L2 connecting Shing Kai Road with Concorde Road, the elevated walkway connecting Kai Tak with San Po Kong, the slip road connecting Prince Edward Road East (PERE) with Concorde Road, the subway across PERE connecting Kai Tak with Choi Hung, as well as Muk Lai Street and Olympic Avenue (Part) connecting Muk Lai Street with Concorde Road were substantially completed in December 2020, June 2021, September 2021, November 2021 and March 2022 respectively and were opened to public.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
						Construction of the subway across PERE connecting the future Lung Tsun Stone Bridge Preservation Corridor and the existing Shek Ku Lung Road Playground had been affected by unforeseen underground conditions during open cut excavation. The works were progressing steadily for substantial completion by Q4 of 2022. The project estimate was adjusted downward to reflect the awarded tender prices.
7822CL	Kai Tak development – infrastructure for developments at the former runway and south apron	Approved by F.C. Current forecast	2,874.700 2,874.700	early 2019 03/2019	2023 2023	Works commenced in phases from March 2019 and were about 67.6% completed. Main structures of North Approach Ramp, Bridge D3, South Approach Ramp, North Depressed Road, Underpass and South Depressed Road, District Cooling System box culvert were substantially completed. Construction of elevated landscape deck and noise barriers were in progress. At-grade roadworks and the piling works for the elevated walkway were in progress.
7832CL	Kai Tak development - stage 5B infrastructure works at the former north apron area	Approved by F.C. Current forecast	1,720.100 1,720.100	In the second half of 2019 07/2020	In phases from 2023 to 2025 In phases from 2023 to 2025	The works contract commenced in July 2020 and were about 35.5% completed. Construction of elevated walkway, pedestrian subway and road in the former north apron, and modification/renovation of existing subway were in progress.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
4171CD	Revitalization of Tsui Ping River	Approved by F.C. Current forecast	1,342.200 1,342.200	Q3/2020 07/2020	Q3/2024 Q3/2024	Works were about 44.1% completed. Construction of nullah bed and wall at Zones A and B, modification of the existing footbridge, ground improvement works and piling works at Zone C and construction of cross-river walkway at Zone D were in progress.
4108CD	West Kowloon drainage improvement – inter- reservoirs transfer scheme	Approved by F.C. Current forecast	1,222.000 1,222.000	Q1/2019 02/2019	Q4/2022 Q4/2022	Works were about 94.6% completed. Electrical and mechanical installation of intake structure and construction of outfall structures were in progress.
4172CD	Rehabilitation of underground stormwater drains – remaining works	Approved by F.C. Current forecast	702.700 702.700	Q1/2021 06/2021	Q1/2026 Q4/2025	Rehabilitation works were in progress and were about 21% completed.
4186CD	Rehabilitation of underground stormwater drains – stage 2	Approved by F.C. Current forecast	515.100 515.100	Q1/2020 09/2020	Q3/2024 Q1/2025	Works were about 41% completed under the Contract. Condition survey and rehabilitation works were in progress. Project programme was revised because of longer time required for funding approval.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
4445DS	Relocation of Sha Tin Sewage Treatment Works to caverns – main caverns construction and upstream sewerage works	Approved by F.C. Current forecast	14,076.500 14,076.500	Q1/2021 07/2021	2031 2031	The project comprises main caverns construction and upstream sewerage works. For main caverns construction (Contract No. DC/2020/05) which commenced in July 2021, blasting works of caverns complex were in progress and the progress of works with 8.7% completed was on schedule. For the upstream sewerage works, the first contract (Contract No. DC/2021/07) commenced on 18 May 2022, and the progress of works with 12% completed was on schedule.
9055WS	Reclaimed water supply to Sheung Shui and Fanling	Approved by F.C. Current forecast	1,255.500 1,255.500	Q2/2021 07/2021	Q4/2026 Q3/2026	The project commenced on 30 July 2021. Construction of the Shek Wu Hui Water Reclamation Plant was in progress. As at end of September 2022, concreting for 50% of substructure walls at Reclaimed Water Pumping Station had been completed. Rebar fixing and formwork erection for the superstructure at the Hypochlorination Facility were in progress. About 22% of the construction of the plant was completed.
						Laying of water mains in Sheung Shui and Fanling areas and associated water main connection works were in progress. About 600m of water mains (out of a total of 25.2km) have been laid as at September 2022.
9181WF	In-situ reprovisioning of Sha Tin water treatment works (South Works) – main works	Approved by F.C. Current forecast	7,019.900 7,019.900	Q4/2019 08/2020	Q2/2025 Q1/2026	As at 30 September 2022, about 25% of the construction works had been completed. Demolition of the disused structures had been completed and excavation for the foundation of the future treatment facilities were in progress.
						The project start and completion dates were updated to reflect the date of Finance Committee approval on 10 July 2020.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
9196WC	Implementation of Water Intelligent Network	Approved by F.C. Current forecast	1,236.000 1,236.000	Q3/2019 08/2020	end 2023 Q4/2024	The project comprises two works contracts, namely Contract No. 13/WSD/19 and 9/WSD/20, which commenced on 3 August 2020 and 20 October 2020 respectively. Construction of pressure management and district metering installations were in progress and were about 29% and 23% completed for the works under 13/WSD/19 and 9/WSD/20 respectively. The project start and completion dates were updated to reflect the date of Finance Committee approval on 10 July 2020.
9202WC	Implementation of Water Intelligent Network, stage 2	Approved by F.C. Current forecast	655.400 655.400	Q3/2018 10/2018	Q3/2022 Q3/2023	Contract No. 2/WSD/18 commenced on 31 October 2018. Construction of pressure management and district metering installations was in progress and was about 66% completed. The project completion date was revised to Q3 of 2023 taking into account the impact of the 1 st to 5 th waves of COVID-19 pandemic on construction progress.
9355WF	Water supply to new housing developments in Sheung Shui and Fanling	Approved by F.C. Current forecast	1,699.700 1,699.700	Q3/2018 09/2018	Q1/2024 Q2/2024	The project comprising three works contracts, namely Contract Nos. 3/WSD/18, 4/WSD/18 and 5/WSD/18, commenced on 26 September 2018, 20 March 2019 and 2 July 2019 respectively. Contract No. 3/WSD/18: Works were about 86% completed. Structural works of Tong Hang No.3 Fresh Water Service Reservoir completed and mainlaying works were in progress.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
						Contract No. 4/WSD/18: Works were substantially completed on 9 December 2021. Contract No. 5/WSD/18: Works were about 82% completed. Mainlaying for reclaimed water in Sheung Shui and Fanling areas was in progress. Project completion date was revised accounting for the impact of the COVID-19 pandemic on the construction progress.
9357WF	Design and construction for first stage of desalination plant at Tseung Kwan O – main works	Approved by F.C. Current forecast	7,727.500 7,727.500	Q2/2019 12/2019	Q4/2022 Q3/2023	As at 30 September 2022, about 63.09% of the construction works have been completed. The design of the plant has been substantially completed while construction was in progress. The current completion date was updated based on the latest assessment on the impact of the 5 th wave of COVID-19.
9363WF	Upgrading of disinfection facilities in water treatment works	Approved by F.C. Current forecast	875.600 875.600	Q4/2017 03/2018	Q1/2021 Q1/2023	The works contracts commenced on 16 March 2018 and are targeted for completion in Q1 of 2023. The overall works progress was about 83% completed. Major installation work of all the first trains of on-site chlorine generation (OSCG) plants has been completed for the 10 water treatment works.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
						FSD's approval for DG and Manufacture Licenses for all the 1 st trains and 5 out of 10 of the 2 nd trains of the OSCG plants were received. Testing and commissioning of all the 1 st trains were completed while installation and T&C of the 2 nd trains are in progress.
						Owing to unforeseen site constraints affecting the civil works progress, manpower resources for the installation works affected by COVID-19 and delay in getting the FSD approvals, the latest anticipated completion date of the project is Q1 of 2023.
9364WF	Design and construction for first stage of desalination plant at Tseung Kwan O – mainlaying	Approved by F.C. Current forecast	720.500 720.500	Q4/2017 11/2017	Q2/2022 Q1/2023	The main civil works Contract no. 13/WSD/16, commenced on 16 November 2017. The mainlaying works were in progress and were about 83% completed. The anticipated project completion date was revised from Q2 of 2022 to Q1 of 2023. The delay was mainly due to unforeseen ground condition and the impact of the COVID-19 pandemic.
9368WF	Improvement to Dongjiang Water Mains P4 at Sheung Shui and Fanling	Approved by F.C. Current forecast	1,071.400 1,071.400	Q4/2019 09/2020	Q2/2022 Q1/2023	The project commenced on 16 September 2020. As at 30 September 2022, mainlaying works under the original scope of works were about 97.7% completed. Final testing, connection works, reinstatement and other associated works were in progress. The project start and completion dates were updated to reflect the date of Finance Committee approval on 10 July 2020.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
9373WF	Siu Ho Wan Water	Approved by F.C.	3,694.900	Q2/2021	Q4/2027	The project comprises two works contracts.
	Treatment Works	Current forecast	3,694.900	03/2022	Q4/2027	
	extension - main works					Contract No. 7/WSD/21 commenced on 21 March 2022.
						Construction of site offices and pre-boring works for sheet piles
						installation at Raw Water Booster Pumping Station and Water
						Treatment Building were in progress.
						Contract No. 18/WSD/21 commenced on 8 June 2022. Site clearance, tree survey and preparation of environmental baseline monitoring were in progress. Several liaison meetings with South Lantau Rural Committee (SLRC) and interface meetings with other utility stakeholders were held in the reporting period.

Secretary for Environment and Ecology

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
4344DS	Upgrading of Central and East Kowloon sewerage – phase 3	Approved by F.C. Current forecast	680.900 680.900	Q4/2018 01/2019	Q1/2024 Q1/2024	Works were about 75% completed. Sewerage upgrading works at 18 locations scattered at Wong Tai Sin, Tsim Sha Tsui and To Kwa Wan were in progress.
4380DS	Construction of dry weather flow interceptor at Cherry Street box culvert	Approved by F.C. Current forecast	664.600 664.600	Q3/2017 12/2017	Q4/2022 Q4/2022	Works were about 99% completed. The Contract was anticipated to be completed in December 2022. Civil construction works and testing and commissioning of the E&M works were in progress.
4381DS	Construction of additional sewage rising main and rehabilitation of the existing sewage rising main between Tung Chung and Siu Ho Wan	Approved by F.C. Current forecast	1,362.600 1,362.600	Q3/2016 08/2016	end 2025 end 2025	The project consists of two works contracts. Works under the first works contract (DC/2016/01) for the construction works of the additional sewage rising main were completed. The second works contract for rehabilitation of the existing rising main commenced on 7 April 2022 and would be completed in Q4/2025. Works under the whole project were about 51% completed.
4388DS	Shek Wu Hui Effluent Polishing Plant	Approved by F.C. Current forecast	11,972.800 11,972.800	Q3/2019 09/2019	2034 2034	Works for the Main Works Stage 1 were about 49% completed. The major works include construction of structures for the proposed sewage treatment and sludge facilities and associated civil engineering works. Detailed design of the electrical and mechanical installations was in progress.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
4389DS	Upgrading of West Kowloon and Tsuen Wan sewerage – phase 2	Approved by F.C. Current forecast	2,285.500 2,285.500	Q4/2019 07/2020	Q2/2026 Q2/2026	Works were about 28% completed. Sewerage upgrading works at 56 locations scattered at Tsuen Wan, Kwai Chung, Sham Shui Po, Kowloon City and Mong Kok were in progress.
4390DS	Rehabilitation of trunk sewers in Tuen Mun	Approved by F.C. Current forecast	806.600 806.600	Q4/2018 12/2018	Q1/2023 Q1/2023	Works were about 76% completed. Sewer rehabilitation works and sewer laying works were in progress.
4392DS	Expansion of Sha Tau Kok Sewage Treatment Works – phase 1	Approved by F.C. Current forecast	2,040.900 2,040.900	Q3/2018 11/2018	Q1/2025 Q1/2025	Works were about 71% completed. Construction of the diffuser of the submarine outfall was completed. Construction of the sub- structure and superstructure of the sewage treatment works were in progress.
4394DS	Upgrading of Kwun Tong preliminary treatment works	Approved by F.C. Current forecast	349.900 349.900	Q2/2017 07/2017	Q2/2022 09/2022	The works were completed on 2 September 2022.
4398DS	Sewerage to Lei Yue Mun Village	Approved by F.C. Current forecast	260.200 260.200	Q3/2018 11/2018	Q1/2023 Q1/2023	Works were about 93% completed. Sections 1 and 3 of the works were completed while section 2 of the works, which includes sewer laying, construction of twin rising mains, dry weather flow interceptors and pumping chambers were in progress.
4403DS	Upgrading of sewage pumping stations and sewerage along Ting Kok Road	Approved by F.C. Current forecast	847.300 847.300	Q3/2018 02/2019	Q4/2023 Q4/2023	Works were about 67% completed. Construction of the proposed Ting Kok Road sewage pumping station Nos. 5, 7 and 8, and sewerage works along Ting Kok Road were in progress.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
4413DS	Enhancement works for Kwun Tong sewage pumping station	Approved by F.C. Current forecast	1,054.500 1,054.500	Q3/2017 12/2017	Q4/2022 Q4/2022	Works were about 92% completed. Structural works of the plant house were substantially completed. Installation of the electrical and mechanical equipment and deodourization units were close to completion.
4417DS	Construction and rehabilitation of trunk sewage rising mains in Yuen Long	Approved by F.C. Current forecast	886.300 886.300	Q2/2021 08/2021	Q2/2026 Q2/2026	Works were about 18% completed. Construction of working pits and setting up of tunnel boring machine for trenchless works at Ping Shun Street and Tin Fuk Road and open trench works for main laying at Long Ping Road and Wang Lok Street were in progress.
4426DS	Rehabilitation of underground sewers stage 1	Approved by F.C. Current forecast	391.900 391.900	Q4/2018 01/2019	Q4/2022 Q4/2022	Works were about 98% completed under the Contract. The Contract was anticipated to be completed in December 2022. Condition survey works was substantially completed in January 2022 whereas rehabilitation works were in progress.
4431DS	Port Shelter sewerage, stage 2, package 3	Approved by F.C. Current forecast	515.900 515.900	Q4/2019 07/2020	Q4/2024 Q2/2025	Works were about 36% completed. Village sewer pipe laying in Wo Mei, Heung Chung, Kap Pin Long and Wong Chuk Wan, excavation and lateral support works for Wong Chuk Wan sewage pumping station and Wo Mei sewage treatment plant were in progress. Project programme was revised because of longer time required for
						funding approval.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
4432DS	Port Shelter sewerage, stage 3, package 2	Approved by F.C. Current forecast	668.200 668.200	Q4/2019 07/2020	Q4/2024 Q2/2025	 Works were about 36% completed. Village sewer pipe laving in Po Toi O, Tseng Lan Shue, Sam Long and Tai Po Tsai, rock slope cutting works for Po Toi O sewage treatment plant and excavation and lateral support works for Tseng Lam Shue sewage pumping station were in progress. Project programme was revised because of longer time required for funding approval.
4433DS	Construction of San Shek Wan Sewage Treatment Works and Pui O village sewerage	Approved by F.C. Current forecast	1,688.800 1,688.800	Q4/2020 03/2021	Q3/2026 Q3/2026	Works were about 22% completed. Trench excavation for sewerage works, excavation works for pumping station and drilling of submarine outfall by horizontal direction drilling method were in progress.
4435DS	Village Sewerage in Northern Tuen Mun	Approved by F.C. Current forecast	431.200 431.200	Q1/2021 01/2021	Q4/2024 Q4/2024	Works were about 42% completed. Construction of Fuk Hang Tsuen sewage pumping station and village sewer pipe laying works were in progress.
4437DS	Outlying Islands sewerage, stage 2 - upgrading of Cheung Chau sewage treatment and disposal facilities	Approved by F.C. Current forecast	2,606.900 2,606.900	Q4/2019 11/2020	Q1/2025 Q1/2026	Works were about 30% completed. Construction of pile cap for sludge digester building was in progress and pre-boring works at membrane biological reactor was completed.Project programme was revised because of longer time required for funding approval and tendering of the works contract.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
4439DS	Yuen Long Effluent Polishing Plant - stage 1	Approved by F.C. Current forecast	6,861.400 6,861.400	Q1/2020 11/2020	Q4/2026 Q2/2027	The project consists of two works contracts. Works under the first works contract (DC/2019/10) for main works of sewage and sludge treatment facilities were about 34% completed. Temporary sewage and sludge diversion, predrilling works, demolition of existing sludge holding tanks, air flotation thickener and water heater house, piling works at Sludge Thickening Building, excavation and lateral support works for Inlet Works Building and new primary sedimentation tanks, pipe pile installation at Aerobic Granular Sludge building and construction of CLP substation building were in progress. The second works contract (DE/2020/01) for remaining E&M works, and photovoltaic panel installation was awarded on 31 May 2022 and commenced on 13 June 2022. Works under the whole project were about 22% completed. Project programme was revised because of longer time required for funding approval and tendering of the works contract.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
5045CG	District Cooling System at the Kai Tak Development	Approved by F.C. Current forecast	4,945.500 4,945.500	04/2010 02/2011	Q4/2022 Q4/2025	The District Cooling System (DCS) Phase I, Phase II, Phase III (Package A), Phase III (Package B) and Phase III (Package C) works were completed. The remaining works under Phase III is scheduled for completion in end 2025. Since this project is to provide district cooling services to buildings within the Kai Tak Development (KTD) and includes construction
						of the connections to the buildings to be served, the project completion date is affected by the actual development schedules of the buildings concerned. The DCS connection works cannot be undertaken unless the buildings at the sites concerned have been developed. As such, the project completion date is revised from 12/2022 to 12/2025 in order to reflect the latest development programme of KTD.
5049CG	The District Cooling System for Tung Chung New Town Extension (East)	Approved by F.C. Current forecast	3,918.200 3,918.200	Q1/2021 06/2021	Q1/2030 Q1/2030	The list of prequalified tenderers for the Design, Build and Operate (DBO) contract was approved by CTB on 15.6.2022 and the tender for the DBO contract was invited on 5.8.2022 and target to be closed in Nov 2022.
						CEDD's infrastructure works tender, with our entrusted DCS pipe laying works incorporated, commenced on 22 June 2021. The overall construction works would be completed around 2030 tentatively.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
5050CG	Provision of an Additional District Cooling System at the Kai Tak Development	Approved by F.C. Current forecast	4,269.300 4,269.300	Q4/2019 11/2020	Q4/2028 Q4/2028	 The main Design, Build and Operate (DBO) Contract under 5050CG for construction of the additional DCS Plant Building was awarded on 30 November 2020. The additional DCS plant is scheduled for phased operation in 2023. The project start date was revised due to the delay of F.C. funding approval in June 2020. Some mitigation measures will be adopted to catch up the project milestones. EMSD is closely monitoring the project programme to minimise the impact of delays. EMSD also entrusted the DCS pipework (i) at Trunk Road T2 and under Stage 5B works to CEDD on 28 July 2020 and 4 November 2020 respectively; and (ii) along banks of Kai Tak River to HyD on 8 December 2020. These entrustment works are currently in construction stage.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
5163DR	Northeast New Territories landfill extension	Approved by F.C. Current forecast	7,510.000	mid 2016 Q1/2022	mid 2030 2038	Northeast New Territories (NENT) landfill has been receiving less waste than forecast since the implementation of waste diversion from SENT in January 2016. As landfilling spaces are valuable resources, the NENT landfill would be filled to its full capacity. Review on the implementation programme of NENT Landfill Extension (NENTX) was underway, taking into consideration the filling rate of the existing NENT landfill; the waste distribution amongst the three landfills; and the need to maintain continuity of waste disposal service in transition from NENT to NENTX. Based on our current estimates, the delayed project commencement will not jeopardize the succession of NENT landfill. Therefore, the commencement date of NENTX has been revised to Q1 of 2022 whereas its anticipated completion date has been revised to 2038. The Contract was awarded on 25 January 2022 and construction works commence on 1 December 2022.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
5164DR	Southeast New Territories landfill extension	Approved by F.C. Current forecast	2,101.600 2,101.600	late 2015 04/2018	2025 2028	The Design-Build-Operate contract was awarded in April 2018. The Government land allocation for the extension project was granted by District Lands Office/Sai Kung on 27 December 2018. The required site was handed over from CEDD to EPD on 31 December 2018. The preparation works commenced in October 2018. Due to the COVID-19 pandemic, the progress of works was delayed in 2020. The contractor had actively implemented various mitigation measures in order to catch up the original programme as far as practicable. Part of the extended landfill was commissioned on 21 November 2021 upon granting of some 4 months extension of time due to COVID-19 pandemic and inclement weather. Some remaining landfill formation works are on-going which is targeted for completion in early 2023. Restoration works will be carried out in phases throughout the landfill operation period, where the last phase is scheduled for completion in around 2028 subject to the actual waste intake.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
5173DR	Organic resources recovery centre phase 2	Approved by F.C. Current forecast	2,453.000 2,453.000	Q1/2019 09/2019	Q4/2021 2024	As at 30 September 2022, the Design and Works were about 67% completed.
						The project commencement was revised due to the delay of obtaining funding approval to 28 June 2019. The delay in project commencement has led to a consequential delay in project completion. The Design-Build-Operate contract was awarded in August 2019, and the Design and Works commenced in September 2019. Based on the latest programme, O·PARK2 is scheduled for commissioning in 2024.
						Delay in design, equipment procurement & delivery, civil and E&M works has been caused by COVID-19 pandemic in Europe (2020), Hong Kong (2020 – Q1 2022) and Mainland (Q2 2022). We had granted an extension of time of 275.5 days on COVID-19 pandemic, tropical cyclone signal number 8 and additional design enhancement works. The continual effect of the COVID-19 pandemic was being assessed.
5177DR	Integrated waste management facilities phase 1	Approved by F.C. Current forecast	19,203.700 19,203.700	2016 – 17 12/2017	2022 – 23 Q3/2025	The Design-Build-Operate contract for the project was awarded in November 2017 and its design and construction works commenced in December 2017. Works were about 42% completed. According to the latest programme of the contractor, the IWMF Phase 1 will be commissioned in 2025.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
6804TH	Retrofitting of Noise Barriers on Tai Po Road (Sha Tin Section)	Approved by F.C. Current forecast	851.800 851.800	Q2/2018 07/2018	Second half of 2023 Q4/2023	IWMF Phase 1 is to be constructed on an artificial island off Shek Kwu Chau. Reclamation works started in late December 2018 for completion by 2022. In addition, fabrication of incineration modules and the steel structure erection works are being carried out in the Mainland prefabrication yard. Up to end of September 2022, around 11.5 months of extension of time (EOT) was granted due to inclement weather and COVID-19 pandemic. To catch up, the Contractor has continuously increased labour resources for both the steel structure erection works in the Mainland prefabrication yard and the piling works at the Artificial Island. As a result, all piling works for chimney and boiler & flue gas treatment areas in Process Building were completed. The pile cap construction at Module 1 boiler area was also near completion. At Zhuhai prefab yard, steel erection for 11 out of 12 E&M prefab units had reached the top level, and the electrical & instrumentation installation works had also commenced. In addition, steel material of structure steelworks for Process Building was being delivered to Artificial Island for erection on site. The current contract completion date for the works is fixed in July 2025. The works were entrusted to CEDD which commenced in July 2018. Works were about 74% completed in end September 2022. Mini- piles and pile cap construction, and steel column erection for the noise barriers were in progress. Due to unforeseen underground utilities/ structures, some critical construction works had been delayed.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
3023NB	Provision of Columbarium at Cape Collinson Road in Chai Wan	Approved by F.C. Current forecast	791.700 791.700	Q4/2018 11/2018	Q1/2022 Q4/2022	 Works were about 75% completed. Site formation, superstructure, internal finishes, building services and road widening works were in progress. Project programme was revised because of the effect of COVID-19 pandemic & unforeseen underground utilities revealed during drainage works at San Ha Street.
3024NB	Provision of columbarium, Garden of Remembrance and related works at On Hing Lane, Shek Mun, Sha Tin	Approved by F.C. Current forecast	859.500 859.500	Q2/2020 12/2020	Q3/2023 Q2/2024	Works were about 26% completed. Site formation, foundation, superstructure and slope works were in progress.Project programme was revised because of longer time required for funding approval.
3187GK	Animal Management and Animal Welfare Building Complex in Kai Tak Development	Approved by F.C. Current forecast	881.900 881.900	Q3/2020 09/2020	Q2/2024 Q2/2024	Works were about 23% completed. Pile cap construction was completed. Superstructure construction, building services and underground drainage works were in progress.

Secretary for Financial Services and the Treasury

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
3125KA	Joint-user Government Office Building in Area 67, Tseung Kwan O	Approved by F.C. Current forecast	5,228.400 5,228.400	Q3/2020 09/2020	Q1/2025 Q1/2025	Works were about 19% completed. Pile cap and basement construction were in progress.

Secretary for Health

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
3001MZ	The establishment of Government Chinese Medicines Testing Institute in Tseung Kwan O	Approved by F.C. Current forecast	2,005.000 2,005.000	Q2/2021 06/2021	Q2/2025 Q2/2025	Works were about 5% completed. Footing construction was in progress.
3005MI	Expansion of North District Hospital – site formation and foundation works	Approved by F.C. Current forecast	2,141.000 2,141.000	Q2/2021 07/2021	Q2/2023 Q3/2023	The project was approved by F.C. in June 2021. Contract commenced in July 2021. Works were about 45% completed. Piling works were in progress.
3070MM	Redevelopment of Queen Mary Hospital, phase 1	Approved by F.C. Current forecast	13,556.000 13,556.000	Q4/2018 10/2018	Q3/2024 Q3/2024	Works were about 33% completed. Superstructure construction was in progress.
3074MM	Community health centre cum social welfare facilities at Pak Wo Road, North District	Approved by F.C. Current forecast	1,780.400 1,780.400	Q3/2020 08/2020	Q4/2023 Q1/2024	Works were about 17% completed. Pile cap and superstructure construction were in progress.Project completion date was revised because of the effect of COVID-19 pandemic.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
3081MM	Redevelopment of Kwai Chung Hospital, phases 2 and 3	Approved by F.C. Current forecast	7,452.100 7,452.100	Q3/2019 12/2019	2024 Q2/2025	Phase 2 works were about 28% completed. Site formation and underground drainage works, footing and superstructure construction were in progress.
						Project programme was revised because of longer time required for funding approval.
3085MM	Hospital Authority Supporting Services Centre	Approved by F.C. Current forecast	3,788.000 3,788.000	Q4/2020 10/2020	Q1/2024 Q1/2024	Works were about 23% completed. Superstructure construction was in progress.
3086MM	Extension of Operating Theatre Block for Tuen Mun Hospital	Approved by F.C. Current forecast	2,729.700 2,729.700	Q3/2017 09/2017	Q4/2021 Q4/2022	Works for the new Operating Theatre Block were about 97% completed. Internal finishes and building services works of the theatre block were in progress.
						Project completion date was revised because of unforeseen underground condition revealed during excavation and lateral support works for basement construction and the effect of COVID-19 pandemic.
3087MM	New Acute Hospital at Kai Tak Development Area – main works	Approved by F.C. Current forecast	30,441.100 30,441.100	Q4/2021 02/2022	Q2/2025 Q3/2026	Works at Site B were about 2.6% completed. Basement construction was in progress.
						Project programme was revised because of delay in foundation and excavation and lateral support (ELS) works under 3094MM due to the effect of COVID-19 pandemic.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
						Works at Site A would commence until ELS works under 3094MM was completed. Completion date of 3087MM was further revised because of delay in completion of ELS works at Site A due to ground subsidence incident and resulted in late site possession by main works contractor.
3094MM	New Acute Hospital at Kai Tak Development Area – foundation, excavation and lateral support, and basement excavation works	Approved by F.C. Current forecast	5,356.800 5,356.800	Q3/2018 09/2018	N/A Q2/2023	Works at Site B were substantially completed in mid-February 2022. Works in Site A were about 83% completed. Excavation and lateral support (ELS) works for basement construction, and pile cap construction were in progress. Project completion date was revised because of works suspension from 8 October 2021 to 31 March 2022 due to ground subsidence incident and subsequential enhancement of ELS works, and the associated effect of COVID-19 pandemic.
3095MM	Redevelopment of Prince of Wales Hospital, phase 2 (stage 1) – demolition and foundation works	Approved by F.C. Current forecast	1,725.000 1,725.000	Q3/2019 12/2019	N/A Q2/2023	Works were about 78% completed. Excavation and lateral support works for basement construction, and pile cap construction were in progress. Project programme was revised because of the effect of COVID- 19 pandemic and unforeseen underground utilities revealed during piling works.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
3116MH	The development of Chinese Medicine Hospital in Tseung Kwan O	Approved by F.C. Current forecast	8,620.000 8,620.000	Q2/2021 06/2021	Q2/2025 Q2/2025	Works were about 5% completed. Piling works were completed. Excavation works for basement, footing construction and soil nail works were in progress.

Secretary for Housing

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
B075MC	Community health centre-cum-residential care home for the elderly at Tuen Mun Area 29 West	Approved by F.C. Current forecast	1,046.400 1,046.400	Q2/2019 06/2019	2024 2024	Works were about 37% completed. Internal finishes and building services works were in progress.
B472RO	Water feature park and landscaped walk at Diamond Hill	Approved by F.C.	615.900	Q4/2020	Phased completion from 2023 to 2024	Works were about 19% completed. Foundation and site formation works were in progress.
		Current forecast	615.900	03/2021	Phased completion from 2023 to 2024	
B780CL	Site formation and infrastructure works for public housing development at Wang Chau, Yuen Long	Approved by F.C. Current forecast	1,800.200 853.220	Early 2020 05/2020	2024 2024	The project comprises 2 contracts, which commenced on 25 May and 21 September 2020 for site formation and infrastructure works respectively. For the site formation contract, bored piling works, drainage works, construction of retaining wall and backfilling works were on-going and about 56.1% completed.
						For the infrastructure contract, construction of Pai Lau, footbridge, drain pipes and water main laying works along Long Ping Road and Fuk Hi Street were on-going and about 36.9% completed.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
						The project estimate was adjusted downward to reflect the awarded tender prices and latest estimated cost for claims.
B795CL	Site formation and infrastructure works for public housing developments at Pok Fu Lam South	Approved by F.C.	4,571.300 4,571.300	mid-2020 12/2020	In phases from 2026 to 2027 In phases	Construction works commenced on 22 December 2020 and were about 15.0% completed as of end-September 2022. Bored piling works at the Wah Lok Path site, bored piling works, soldier piling works and haul road formation works at Kai Lung Wan North site, predrilling works and haul road formation works at
		Current lorecast	4,571.500	12/2020	from 2026 to 2027	Kai Lung Wan South site as well as soldier piling works and bored piling works at the Wah Fu North site were on-going.
B808CL	Site formation and infrastructure works for public housing developments at Tseung Kwan O	Approved by F.C. Current forecast	2,508.400 1,581.650	2021 09/2021	2026 2026	The project comprises 2 contracts. Contract 1 for site formation at Ying Yip Road commenced in September 2021 for completion in 2026. Earthworks and slope stabilization works were on- going and the contract was about 20.6% completed. Contract 2 for site formation at Yau Yue Wan and Pak Shing Kok commenced in April 2022 for completion in 2026. Site clearance, ground investigation and construction of hiking track were on-going. The contract was about 13% completed. The project estimate was adjusted downward to reflect the awarded tender prices of the works contracts.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
B810CL	Site formation and infrastructure works for public housing development at Long Bin, Yuen Long	Approved by F.C. Current forecast	1,642.700 1,171.000	Q2/2021 10/2021	Q4/2026 Q4/2026	The first works contract for provision of associated infrastructures for public housing developments commenced in October 2021 and was about 31.0% completed. Piling works for foundation of footbridges were in progress. The second works contract for site formation commenced on 3 October 2022. The project estimate was adjusted downward to reflect the recent awarded tender prices of the second works contract.
B812CL	Site formation and infrastructure works for public housing developments at Pik Wan Road, Yau Tong	Approved by F.C. Current forecast	1,823.300 1,823.300	mid 2020 12/2020	In phases from 2026 In phases from 2026	The project comprises of 2 contracts. Contract 1 commenced in December 2020 for completion in mid-2023. Site formation and construction of retaining walls were on-going and the contract was about 64.7% completed. Contract 2 for pedestrian walkway systems was scheduled to commence in Q3 2023.
B813CL	Site formation and infrastructure works for public housing developments at Chung Nga Road and Area 9, Tai Po	Approved by F.C. Current forecast	1,146.800 1,146.800	mid 2017 08/2017	late 2022 late 2022	The site formation and infrastructure works at Tai Po Area 9 entrusted to Hong Kong Housing Authority were about 98% completed. Site formation works were substantially completed on 13 July 2020 and the proposed road to Tai Po Area 9 (i.e. Choi Tip Street) was substantially completed on 11 December 2020. The re-provisioning of drop-bars to Tai Po Hospital at Choi Tip Street was completed in the building contract and the contractor is currently maintaining Choi Tip Street and the underlying infrastructures until road opening of Choi Tip Street to public upon completion of the public housing development at Tai Po Area 9 in Q3 2023.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
						The infrastructure works at Chung Nga Road and Chuen On Road carried out by CEDD were completed in October 2021.
B194TB	Transport infrastructure works for development at Diamond Hill	Approved by F.C.	1,850.400	Q4/2020	Phased completion from 2022 to 2025	Works commenced in March 2021 and were about 26% completed as at September 2022. Construction of public transport interchange and associated road improvement works were largely completed.
		Current forecast	1,850.400	03/2021	Phased completion from 2022 to 2025	Pre-drilling works, utilities diversion and piling works for three footbridges, as well as construction works for subway were in progress.
B868TH	Road Improvement Works at Ma On Shan, Sha Tin	Approved by F.C. Current forecast	587.700 587.700	mid 2018 01/2019	late 2021 Q4/2022	Works commenced in January 2019 and were about 87% completed. The main works of the noise barrier at Ma On Shan Road northbound, utilities diversion at Ma On Shan Road southbound, geotechnical works at Sai Sha Road and the junction of Hang Shun Street/ Hang Tak Street/ A Kung Kok Street were in progress.
						The project commencement was revised due to delayed funding approval by FC and longer time used for tender assessment. The target completion date was revised to Q4 of 2022 mainly due to late delivery of materials as affected by the pandemic.

Secretary for Innovation, Technology and Industry

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
3120KA	Building a Government	Approved by F.C.	2,251.700	Q3/2018	Q3/2021	Works were about 96% completed. Internal finishes and building
	Data Centre Complex	Current forecast	2,251.700	11/2018	Q4/2022	services works were in progress.
						Project programme was revised because of longer time required for tendering process for the works contract. Completion date was further revised because of the effect of COVID-19 pandemic and unforeseen underground condition during excavation works for utility diversion and power energization.

Secretary for Security

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
3067JA	Construction of Departmental Quarters for Customs and Excise Department at Tseung Kwan O Area 123 (Po Lam Road)	Approved by F.C. Current forecast	1,035.200 1,035.200	Q4/2018 11/2018	Q2/2022 Q1/2024	Sewerage works by DSD within the project site were completed. Building works by ArchSD were about 13% completed. Pile cap and substructure construction, and road widening works were in progress. Project completion was revised because of longer time required for tendering process for the building works contract and unforeseen site condition during substructure and sewerage works. Completion date was further revised because of the effect of COVID-19 pandemic.
3068JA	Construction of Departmental Quarters for Customs and Excise Department at No. 57 Sheung Fung Street, Tsz Wan Shan	Approved by F.C. Current forecast	533.100 533.100	Q4/2018 01/2019	Q1/2022 07/2022	Works were substantially completed in July 2022. Completion date was revised because of the effect of COVID-19 pandemic.
3130KA	Immigration Headquarters in Tseung Kwan O	Approved by F.C. Current forecast	6,806.000 6,806.000	Q2/2019 06/2019	Q3/2023 Q3/2023	Works were about 53% completed. Superstructure construction, curtain wall installation, internal finishes and building services works were in progress.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
3184GK	Chai Wan Government Complex and Vehicle	Approved by F.C. Current forecast	1,585.000 1,585.000	Q2/2021 07/2021	Q2/2024 Q3/2024	The project was approved by F.C. in June 2021. Contract commenced in July 2021.
	Depot	Current forceast	1,565.000	07/2021	Q3/2024	Works were about 7% completed. Piling works were in progress.

Secretary for Transport and Logistics

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
3069GI	Provision of Air Traffic Control Facilities to support the Three- Runway System at the Hong Kong International Airport	Approved by F.C. Current forecast	1,902.900 1,902.900	Q1/2019 06/2019	2024 2024	Works were about 35% completed. Superstructure construction of the new air traffic control tower, and construction of facilities for the new air navigation service equipment by the Airport Authority Hong Kong were in progress.
3070GI	Provision of Aviation Weather Services Facilities to support the Three-Runway System at the Hong Kong International Airport	Approved by F.C. Current forecast	281.500 281.500	Q1/2019 06/2019	2024 2024	Works were about 24% completed. Construction of the meteorological garden was substantially completed in June 2022. Construction of equipment rooms and equipment sites by the Airport Authority Hong Kong were in progress.
3176BF	Provision of Fire Services Facilities to support the Three- Runway System at the Hong Kong International Airport	Approved by F.C. Current forecast	2,605.800 2,605.800	Q1/2019 06/2019	2024 2024	Works were about 28% completed. Construction for the Airport North Fire Station and other facilities in the Western Support Area was substantially completed in June 2022. Design and procurement of works for facilities in the Eastern Support Area by the Airport Authority Hong Kong were in progress.
3278LP	Provision of Police facilities to support the Three-Runway System at Hong Kong International Airport	Approved by F.C. Current forecast	1,866.600 1,866.600	N/A 06/2021	2024 2024	Works were about 5.5% completed. Predrilling works, design and procurement of construction works for the Airport District Operational Base by the Airport Authority Hong Kong were in progress.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
340210	Provision of facilities and accommodation for various government departments to support the Three-Runway System at Hong Kong International Airport	Approved by F.C. Current forecast	2,624.500 2,624.500	N/A 06/2021	2024 2024	Works were about 4.5% completed. Construction of the underground cable duct systems, and design and procurement of works for other facilities by the Airport Authority Hong Kong were in progress.
6170TB	Braemar Hill Pedestrian Link	Approved by F.C. Current forecast	682.600 682.600	Q2/2021 08/2021	Q2/2027 Q2/2027	Works were about 13% completed. Excavation works, foundation works and utilities diversion works were in progress.
6178TB	Lift and Pedestrian Walkway System between Castle Peak Road and Kung Yip Street, Kwai Chung	Approved by F.C. Current forecast	584.400 584.400	Q1/2019 12/2019	Q2/2023 Q2/2023	Works commenced in December 2019 and were about 44% completed. Construction of lift towers and fabrication of steel frame of footbridges were in progress.
6461TH	Central Kowloon Route – Main Works	Approved by F.C. Current forecast	42,363.900 42,363.900	Q4/2017 12/2017	2025 2025	Works commenced in December 2017 and were about 51% completed. Major works in progress included construction of tunnels, buildings, roads and viaducts connecting to existing road network at Yau Ma Tei and Kai Tak, new Gascoigne Road Flyover and noise enclosures at Yau Ma Tei.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
6845TH	Hong Kong–Zhuhai– Macao Bridge (HZMB) Hong Kong Boundary Crossing Facilities (HKBCF) – Reclamation and Superstructures	Approved by F.C. Current forecast	35,895.000 35,895.000	end 2011 11/2011	end 2016 The HZMB HKBCF was commission- ed in October 2018	The HZMB HKBCF (i.e. Hong Kong Port) was commissioned in October 2018. The phase 2 works covering the remaining and improvement works at the HZMB Hong Kong Port were substantially completed in April 2022. Upon completion of the installation of artificial reefs targeted in November 2022, post- deployment fisheries surveys will be carried out quarterly between December 2022 and November 2024.
6863TH	Widening of western section of Lin Ma Hang Road between Ping Yuen River and Ping Che Road	Approved by F.C. Current forecast	432.300 432.300	2 nd half of 2019 02/2020	Q4/2023 Q4/2023	Works were about 82% completed. Construction of vehicular bridge and at-grade road widening were in progress.
6875TH	Noise enclosures at Gascoigne Road Flyover	Approved by F.C. Current forecast	482.400 482.400	Q1/2021 10/2020	Q4/2025 Q4/2025	Works were about 18% completed. Piling works, pile cap construction and installation of steel columns/ beams were in progress.
7785TH	Trunk Road T2 and Cha Kwo Ling Tunnel – construction	Approved by F.C. Current forecast	16,017.000 16,017.000	2019 11/2019	2026 2026	Works commenced in November 2019 and were about 44.0% completed. Subsea tunnel boring machine (TBM) tunnelling works, drill-and-blast and drill-and-break tunnelling of Cha Kwo Ling Tunnel and construction of ventilation buildings were on-going.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
7822TH	Cross Bay Link, Tseung Kwan O – construction	Approved by F.C. Current forecast	5,625.700 3,848.840	2 nd half of 2018 07/2018	2022 2022	 Works commenced in phases since July 2018 and were about 95.6% completed. Erection of the marine viaduct was completed. Remaining bridge works, roadworks, semi-enclosure noise barriers and Traffic Control and Surveillance System works were underway for target commissioning in December 2022. The project estimate was adjusted downward to reflect the awarded tender prices of the works.
7861TH	Widening of Tai Po Road (Sha Tin Section) – construction	Approved by F.C. Current forecast	2,739.700 1,697.400	Q2/2018 07/2018	Q3-Q4/2023 Q4/2023	The contract commenced in July 2018 with one month delay due to longer than expected time for financial checking of the recommended tenderer. Due to unforeseen underground utilities/ structures, some major construction works could not proceed as originally scheduled. Mitigation measures were being devised and implemented to mitigate the delay. As at end September 2022, works were about 65.0% completed. The project estimate was revised to reflect the awarded tender prices of the works contract.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
7872TH	Tseung Kwan O – Lam Tin Tunnel – main tunnel and associated works	Approved by F.C. Current forecast	15,093.500	07/2016 07/2016	mid 2021 2022	Works were about 97.0% completed. The Northern Footbridge connecting Park Central and Tiu Keng Leng Sports Centre was completed and opened for public use in mid-December 2019. Bridge and landscaped deck works, building works, electrical and mechanical works, roadworks and Traffic Control and Surveillance System works were underway for target commissioning in December 2022. Owing to additional time required for advance works for blasting, the impact of typhoons in 2017 and 2018, and unforeseen events including the COVID-19 pandemic, the progress of works has been affected. Fast-tracking measures, including deploying additional resources input to expedite various critical works and creating concurrent work fronts, have been implemented to expedite overall project progress with a view to commissioning the project in tandem with the Cross Bay Link, Tseung Kwan O in 2022. The project office will continue to closely manage the progress of works and assess the impact of the above on the project programme.

A. Projects which were completed in the quarter ending June 2022 and have been excluded from this report:

	<u>Item</u>	<u>Title</u>
1	4425DS	Relocation of Sha Tin Sewage Treatment Works to caverns – site preparation and access tunnel construction
2	3272ES	A 30-classroom secondary school at Site KT2e, Development at Anderson Road, Kwun Tong
3	3358EP	A 30-classroom primary school at Shui Chuen O, Sha Tin
4	3122KA	Inland Revenue Tower in Kai Tak Development
5	3020NB	Reprovisioning of Fu Shan Public Mortuary at Sha Tin
6	6051TR	Shatin to Central Link – design and site investigation
7	6061TR	Shatin to Central Link – construction of railway works – remaining works
8	6062TR	Shatin to Central Link – construction of non-railway works – remaining works

B. Projects which were completed in the quarter ending September 2022 and will be excluded from the next report onwards:

	<u>Item</u>	<u>Title</u>
1	4394DS	Upgrading of Kwun Tong preliminary treatment works
2	3068JA	Construction of Departmental Quarters for Customs and Excise Department at No. 57 Sheung Fung Street, Tsz Wan Shan

C. Abbreviations

APE	approved project estimate
ATC	Area Traffic Control
CCTV	Closed circuit television
CEDD	Civil Engineering and Development Department
DC	District Council
DIA	Drainage Impact Assessment
DSD	Drainage Services Department
E&M	Electrical and Mechanical
EMSD	Electrical and Mechanical Services Department
EIA	Environmental Impact Assessment
FAT	Factory Acceptance Tests
F.C.	Finance Committee
FEHD	Food and Environmental Hygiene Department
FSTB	Financial Services and the Treasury Bureau
HD	Housing Department
HyD	Highways Department
LED	Light Emitting Diode
MTRCL	MTR Corporation Ltd.
PTI	Public Transport Interchange
PWSC	Public Works Subcommittee
STW	Sewage Treatment Works
TBM	Tunnel Boring Machine
TIA	Traffic Impact Assessment
UV	Ultra-violet
WSD	Water Supplies Department