

**Quarterly Report  
on  
Public Works Programme  
for  
October – December 2012**

---

## **Quarterly Report on the Public Works Programme**

The Quarterly Report on the Public Works Programme (PWP) provides information on the progress of selected “high impact Category A” projects.

Projects included in this report are selected having regard to their cost, importance, complexity and other factors which suggest that they may be of interest to the public. They account for about 80% of the forecast total annual expenditure on all public works projects.

Key information including project estimates, start and completion dates as approved by the Finance Committee, together with a Note on Progress, is given for each project.

In the quarter ending September 2012, nine projects were completed. These projects are no longer included in this report. In the quarter ending December 2012, another nine projects were completed. These latter projects will be excluded from the next Quarterly Report onwards. Lists of the above-mentioned projects are shown in the Appendix.

Development Bureau  
The Government of the  
Hong Kong Special Administrative Region  
March 2013

Secretary for Development

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
3007GA	Cruise terminal building and ancillary facilities for the Kai Tak cruise terminal development	Approved by F.C. Current forecast	5,852.100 5,852.100	05/10 05/10	06/13 06/13	Works were about 75% completed. Construction of superstructure was completed and internal finishing works were in progress.
5432RO	Aberdeen Tourism Project	Approved by F.C. Current forecast	288.100 253.199	12/11 09/11	12/14 12/14	Works commenced on 30 September 2011. The works were about 36% completed. The uplifting works of the Aberdeen Promenade and detailed design for the Ap Lei Chau Promenade were in progress.  The project estimate was revised due to lower tender price of the contract.
7736CL	Site formation for Kai Tak Cruise Terminal Development	Approved by F.C. Current forecast	2,303.900 1,893.900	12/09 11/09	12/15 12/15	The main site formation works were 70% completed and on schedule. The project estimate was reduced due to lower tender prices.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
3400IO	Transformation of the former Police Married Quarters on Hollywood Road into a creative industries landmark	Approved by F.C. Current forecast	560.100 560.100	01/12 01/12	12/13 12/13	Works were about 47% completed. Superstructure works of “i-Cube”, steel pile wall installation for “Underground Interpretation Area”, and concrete repair for the two quarters blocks and Junior Police Call (JPC) House were completed. Internal finishes, building services works, and external façade repair for quarters blocks and JPC House, underground drainage works, construction of new transformer room, new lift tower, and steel canopies were in progress.
4104CD	Drainage improvement in Northern Hong Kong Island - Western Lower Catchment Works	Approved by F.C. Current forecast	373.000 373.000	05/08 07/08	10/12 04/13	Works were about 70% completed. Around 31 out of 60 working sections were completed while 12 drains/sewers were in progress. Obstructions and difficulties were encountered at various working sections during construction in this reporting period. The anticipated date for completion and commissioning would be kept under review. The project programme was deferred as longer time was required for tender evaluation.
4109CD	Drainage improvement Works in Shuen Wan, Tai Po	Approved by F.C. Current forecast	252.700 252.700	01/09 02/10	01/12 02/14	The works of the first contract (DC/2009/22) were about 79% completed, with the construction works for Shuen Wan Pumping Station and the drainage works at Ting Kok Road were in progress. The second contract (DC/2010/02) commenced in April 2011. The works in Shuen Wan was 39% completed. The drainage improvement works at Tung Tsz Road was in progress. The project programme was delayed due to the change in site condition and DSD needed to carry out a design review. The contract which was originally planned to be awarded in end 2010 was deferred to April 2011.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
4111CD	Drainage improvement in Tsuen Wan, Kwai Chung and Tsing Yi - Tsuen Wan drainage tunnel	Approved by F.C. Current forecast	1,486.000 1,486.000	12/07 12/07	03/13 03/13	Works were about 92% completed.  FC approval was given at its meeting in January 2012 to increase the project estimate to cover the additional cost arising from the increase in provision for price adjustment.
4140CD	Reconstruction and rehabilitation of Kai Tak Nullah from Po Kong Village Road to Tung Kwong Road – remaining works	Approved by F.C. Current forecast	1,602.00 1,602.00	10/11 10/11	05/17 05/17	Works were about 20% completed. The watermain diversion works at Lower Wong Tai Sin Estate, Kai Tak Garden, Tai Shing Street, footpaths beside Morse Park No. 1 and Tung Tau II Estate were in progress. The installation of pipe piles along the nullah walls commenced in late March 2012.
4148CD	Drainage improvement works in Ping Kong, Kau Lung Hang, Yuen Leng, Nam Wa Po and Tai Hang areas	Approved by F.C. Current forecast	358.400 358.400	12/06 12/06	06/12 12/12	Drainage works were 97% completed. The Contractor made significant effort in deploying labours, plants and resources to complete various drainage structures in spite of frequent rainstorm and typhoon from April to August 2012. The progress of works in Ping Kong, Kau Lung Hang and Yuen Leng had also been improved after resolving various issues requested by villager. The main channel works were substantially completed in June 2012. The landscaping works in Tai Hang and Nam Wa Po was completed by September 2012  FC approval was given at its meeting in January 2012 to increase the project estimate to cover the additional cost arising from the increase in provision for price adjustment.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
4152CD	Drainage improvement works in upper Lam Tsuen River, She Shan River, upper Tai Po River, Ping Long and Kwun Hang	Approved by F.C. Current forecast	426.300 568.200	07/07 09/07	11/11 12/12	Works were substantially completed in December 2012.
4155CD	West Kowloon drainage improvement - Lai Chi Kok Drainage Tunnel	Approved by F.C. Current forecast	1,669.100 1,669.100	06/08 11/08	04/12 10/12	Works were substantially completed in October 2012.
4160CD	Happy Valley underground stormwater storage scheme	Approved by F.C. Current forecast	1,065.800 1,065.800	09/11 09/11	02/18 02/18	Advance contract commenced in September 2011. Construction of the temporary open car park at Wong Nai Chung Road was completed and opened for use in February 2012. Excavation for the access manhole at Wong Nai Chung Road opposite to St. Paul's Primary Catholic School was in progress.
4162CD	Reconstruction and rehabilitation of Kai Tak Nullah from Po Kong Village to Tung Kwong Road – Stage 1	Approved by F.C. Current forecast	159.400 159.400	12/10 08/10	11/12 10/13	Works were about 35% completed. The Choi Hung Road improvement works including the additional watermain works were substantially completed. The construction of sewers, manholes and box culvert across Prince Edward Road East was in progress. The works progress was deferred by interface with nearby projects and a jam med TBM of other contract stuck within the site.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
5018GB	Liangtang/Heung Yuen Wai Boundary Control Point and associated works—reprovisioning of boundary patrol road and associated security facilities	Approved by F.C. Current forecast	393.500 393.500	02/12 02/12	02/15 02/15	The advance works commenced in February 2012. The main works contract was awarded and commenced in March 2012. Site clearance and setting out on site were in progress.
5019GB	Liantang/Heung Yuen Wai Boundary Control Point and associated works—site formation and infrastructure works	Approved by F.C. Current forecast	16,253.200 16,253.200	12/12 04/13	06/18 06/18	Taking into account the latest development of the tender assessment and contract repackaging, the works will commence in end April 2013. Through re-scheduling of the site formation activities, the original project completion date could still be achieved.
5657CL	Demolition of buildings, structures and chimney at Kwai Chung Incineration Plant	Approved by F.C. Current forecast	191.000 191.000	10/07 10/07	10/12 10/12	The works were substantially completed in October 2012. The account of the construction contract was being finalized.



Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
5729CL	Disposal of Contaminated Sediment – Dredging, Management and Capping of Sediment Disposal Facility at Sha Chau	Approved by F.C. Current forecast	770.900 482.493	06/09 06/09	07/16 12/21	<p>As at the end of December 2012, the dredging of the last mud pit was about 58% completed. In mid February 2012, the first mud pit started receiving contaminated sediment. The progress of the project was satisfactory.</p> <p>The project estimate was revised due to lower tender price of the contract for sampling and testing as a result of the keen competition under prevailing market conditions.</p> <p>Since a majority of the dredging works had been completed by late June 2012, the original contingency sum allowed for unforeseen circumstances or risks can be reduced. Therefore, the current project estimate has been adjusted.</p> <p>The completion date of the East Sha Chau facility has been extended to December 2021 to allow for the operation of the new South of The Brothers facility under 5737CL commencing in June 2013.</p>
5737CL	Dredging, management and capping of contaminated sediment disposal facility to the south of The Brothers	Approved by F.C. Current forecast	617.700 617.700	08/12 08/12	12/16 12/16	<p>Baseline environmental monitoring surveys were carried out in August 2012. Dredging of the first contaminated mud pit commenced in November 2012.</p> <p>The project estimate was revised due to lower tender price of the dredging works contract as a result of the keen competition under prevailing market conditions.</p>

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
7271RS	Cycle Tracks Connecting NWNT with NENT – Sheung Shui to Ma On Shan Section	Approved by F.C. Current forecast	230.300 230.300	09/09 05/10	07/12 10/13	<p>Works were carried out under two separate contracts: one for the main route works and the other for the two entry/exit hubs.</p> <p>Works for the main route contract commenced in May 2010 and are currently scheduled for completion in late 2013 mainly due to inclement weather and site problems encountered. Works were about 67% completed up to end December 2012. Works undertaken in Q4 of 2012 mainly included backfilling works, bridge works, reprovision works, drainage works and construction of retaining walls. The Contractor had increases resources since the commencement of dry season in November 2012 with a view to catching up the progress.</p> <p>Regarding the other contract for cycling hubs, contract commenced on 29 June 2011 and scheduled for completion in mid 2013. Works were about 61% completed up to end December 2012. Works undertaken in Q4 of 2012 mainly included E&amp;M works, drainage excavation and building works. The overall progress was satisfactory.</p>
7435RO	Improvement works at Tai O, phase 1	Approved by F.C. Current forecast	151.000 151.000	07/10 08/10	09/12 03/13	<p>The project was about 80% completed. The project programme had been revised since additional time was required for the recommended tenderer to rectify his financial shortfalls before the tender recommendation could be submitted to Central Tender Board for approval.</p> <p>Due to additional works required to suit site conditions and latest requirements, the completion date of the Contract would be extended to March 2013.</p>

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
7677CL	Wan Chai development phase II, engineering works	Approved by F.C. Current forecast	4,642.700 4,642.700	12/09 12/09	06/17 06/17	The WDII works, being implemented under three contracts, were about 40% completed as at end December 2012. The three on-going contracts were now proceeding as scheduled. For the fourth works contract (Construction of Central-Wan Chai Bypass at Wan Chai West), evaluation of the tenders is in progress and it is anticipated that works would commence in January 2013. CEDD would keep in view the planning and developments in the Wan Chai areas and then determine how and when the remaining two works contracts would be delivered.
7695CL	Remaining Engineering Infrastructure Works for Pak Shek Kok Development, Stage 1	Approved by F.C. Current forecast	575.000 575.000	05/02 04/02	12/12 03/13	All infrastructures under this project were substantially completed except for the construction of noise barrier type passenger shelters for the public transport interchange (PTI) of Pak Shek Kok to tie in with the population intake of adjacent development. The new contract for the passenger shelters commenced on 18 January 2012 and scheduled for completion by end January 2013. The completion date was revised due to the inclement weather. Works were about 75% completed as at end December 2012. Erection of steel frame for the passenger shelters completed in this quarter. Casting of concrete carriageway in the PTI commenced in December 2012 for completion in February 2013. Progress of works is satisfactory.
7717CL	Tseung Kwan O further development – site formation and infrastructure works at Pak Shing Kok, Tseung Kwan O	Approved by F.C. Current forecast	250.000 187.701	01/09 03/09	10/12 10/12	Works were substantially completed in October 2012.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
7739CL	Kai Tak Development – stage 1 infrastructure works at north apron area of Kai Tak airport	Approved by F.C. Current forecast	566.500 506.220	07/09 07/09	12/13 12/13	Works were 91% completed and on schedule. The project estimate was reduced due to lower tender prices as a result of the keen competition under prevailing market conditions.
7741CL	Kai Tak development – stage 1 advance infrastructure works for developments at the southern part of the former runway	Approved by F.C. Current forecast	539.600 539.600	07/09 09/09	12/13 12/13	Works commenced on 4 September 2009 as more time was taken for tender assessment. The works were substantially completed on 29 September 2012.
7744CL	Formation, roads and drains in Area 54, Tuen Mun – phase 2	Approved by F.C. Current forecast	325.200 325.200	10/11 09/11	04/15 03/15	Works commenced on 16 September 2011. Construction of retaining walls, box culverts and noise barriers foundations were in progress. Works were about 26% completed and on schedule.
7745CL	Kai Tak development—Kai Tak approach channel and Kwun Tong typhoon shelter improvement works (Phase 1)	Approved by F.C. Current forecast	717.000 717.000	07/11 07/11	09/14 09/14	Works commenced on 4 July 2011. Dredging works were completed and bioremediation treatment of contaminated sediments was in progress. Works were 34% completed.
7746CL	Kai Tak development—stage 2 infrastructure at north apron area of Kai Tak Airport	Approved by F.C. Current forecast	355.800 355.800	07/11 07/11	10/15 10/15	Works commenced on 4 July 2011. Construction of drainage works and sewage pumping station was in progress. Works were 41% completed and on schedule.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
9013WS	Salt water supply system for Pok Fu Lam area	Approved by F.C. Current forecast	268.000 268.000	12/08 10/09	12/11 01/13	Works were about 90% completed. Laying of salt water mains from Victoria Road to Wah Fu salt water service reservoir was completed. All civil works under the project were substantially completed. The electrical and mechanical installation works were in progress. The project programme was revised due to re-tendering, extension of time for inclement weather and problem in getting permission from Antiquities Monument Office to use the access road to the Pok Fu Lam site.
9043WS	Uprating of Wan Chai salt water supply system	Approved by F.C. Current forecast	271.100 271.100	11/09 08/10	12/14 01/16	<p>Design and Build type of contract was originally used for the mainlaying works. However, as no valid tenders were received, the exercise had to be cancelled. With Central Tender Board's approval, the conventional in-house design and site supervision approach was adopted for the re-tender. Tender assessment for the contract of mainlaying works was completed and the contract was awarded in January 2012. As the construction period allowed for this works contract was 48 months, the completion of the project was deferred to January 2016 accordingly. The construction works were 12% completed and mainlaying works were in progress.</p> <p>Construction works for the Bowen Drive salt water pumping station, Magazine Gap Road salt water service reservoir and associated works were in progress. Works were about 62% completed.</p> <p>Tender assessment of mechanical and electrical works contract was completed and contract was awarded in December 2011. Works commenced in January 2012 for completion by April</p>

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
9045WS	Salt water supply for Northwest New Territories – remaining works	Approved by F.C. Current forecast	808.400 808.400	05/09 05/09	12/14 12/14	<p>2014. The design and submission of major equipment such as pump, motor, etc. had been approved and the equipment was under manufacturing. Submissions of other equipment and drawings were in progress.</p> <p>Works were about 64% completed. Mainlaying and construction of the pumping station and the service reservoir were in progress. The design of the mechanical and electrical (M&amp;E) works was in progress. Delivery of M&amp;E equipment was in progress.</p>
9049WS	Salt water supply for Northwest New Territories – Stage 1	Approved by F.C. Current forecast	188.000 188.000	12/07 10/08	12/10 09/13	<p>Works were about 81% completed. Commencement of the main part of the project was deferred by 10 months due to the objection from a Tuen Mun District Council member to the location of Lok On Pai salt water pumping station. Construction works for laying of water mains were in progress. Laying of salt water mains under contract nos. 9/WSD/07, 16/WSD/07 and 2/WSD/09 were 100%, 82% and 55% completed respectively.</p> <p>The project completion date would be delayed to September 2013 due to (1) objection to the location of the proposed salt water pumping station in Lok On Pai by the local residents; (2) site conflict with the Towngas for about 2.2 km of mainlaying works. A common trench approach for laying both the gas mains and water mains concurrently was negotiated and agreed after clearing all contractual and financial issues. A supplementary</p>

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
9186WC	Replacement and rehabilitation of water mains, stage 3	Approved by F.C. Current forecast	5,550.000 5,550.000	08/08 09/08	12/13 12/13	<p>agreement for this arrangement was executed in May 2011; and (3) a further 2 months for inclement weather.</p> <p>As the works for salt water supply to Northwest New Territories (NWNT) were implemented under two separate projects 9045WS and 9049WS, the project completion of 9045WS was scheduled to be by end 2014. Availability of salt water supply to NWNT would not be affected by the above delay.</p> <p>Works were about 60% completed. Construction works for replacement and rehabilitation of water mains were in progress.</p>
9189WC	Replacement and rehabilitation of water mains, stage 4 phase 2	Approved by F.C. Current forecast	4,510.300 4,510.300	01/12 01/12	12/15 12/15	<p>Works were about 7% completed. The works of five contracts were in progress. Tender preparation for the remaining contract was in progress.</p>
9191WC	Replacement and rehabilitation of water mains, stage 4 phase 1	Approved by F.C. Current forecast	6,262.400 6,262.400	03/11 03/11	12/15 12/15	<p>Works were about 33% completed. The works of eight contracts were in progress. Tenders assessment for the remaining contract was in progress.</p>

<b>Project No.</b>	<b>Project Title</b>		<b>Project Estimate (\$M)</b>	<b>Project Start Date</b>	<b>Project Completion Date</b>	<b>Notes on Progress of Project and variance in project estimate, start date and completion date</b>
9327WF	Laying of Western Cross Harbour Mains and Associated Land Mains from West Kowloon to Sai Ying Pun	Approved by F.C. Current forecast	354.500 354.500	12/08 09/09	12/11 12/12	Works were substantially completed in December 2012.



Secretary for the Environment

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
4230DS	Outlying Islands sewerage, stage 1 phase 1 part 2 – Yung Shue Wan sewerage, sewage treatment works and outfall	Approved by F.C. Current forecast	347.500 347.500	01/08 01/08	07/13 06/14	<p>The project was about 82% completed. Construction works of sewage treatment and submarine outfall were in progress. Sewer laying works at Yung Shue Wan were substantially completed in end March 2011.</p> <p>The project completion date was deferred due to more time was required for the works in inclement weather and to meet the requirement for validation of the performance of the membrane bioreactor (MBR) process.</p>
4234DS	Outlying Islands sewerage, stage 1 phase 2 – Sok Kwu Wan sewage collection, treatment and disposal facilities	Approved by F.C. Current forecast	353.700 353.700	01/08 01/08	07/13 06/14	<p>The project was about 62% completed. Construction of sewage treatment and disposal facilities was in progress. Construction works of village sewerage were completed.</p> <p>The project completion date was deferred due to more time required for the works in inclement weather and to meet the requirement for validation of the performance of the membrane bioreactor (MBR) process.</p>
4236DS	Tai Po Sewage Treatment Works, stage 5 phase 2B	Approved by F.C. Current forecast	659.000 659.000	01/10 01/10	09/13 09/13	<p>Works were about 79% completed. For the civil works contract, the piling works of 3 new final clarifiers and the demolition of the last existing clarifier for reconstruction were completed. The construction of the aeration tanks was in progress. For the electrical and mechanical (E&amp;M) works contract, the contractor was delivering and installing E&amp;M equipment on site.</p>

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
4237DS	Tai Po Tai Wo Road sewage pumping station and rising mains	Approved by F.C. Current forecast	153.000 153.000	06/08 06/08	12/11 03/13	Works were about 96% completed. Laying of rising mains at Ting Kok Road and construction of boundary walls of the sewage pumping station (SPS) were in progress. The electrical and mechanical installation works at the SPS were completed. The completion date would be delayed for 15 months due to (i) additional works required to cope with site constraints; (ii) limitation on road openings due to nearby works fronts of other works contracts; and (iii) additional time to ascertain alignment of rising main which was entrusted to others for implementation.
4329DS	Upgrading of Pillar Point Sewage Treatment Works	Approved by F.C. Current forecast	1,920.500 1,920.500	07/10 07/10	11/13 05/14	The project was 50% completed. Construction of raft slabs and walls of the new preliminary treatment works, walls and roof slabs of the chemically enhanced primary treatment (CEPT) tanks, substructure of the new administration building and raft slab of the sludge storage and dewatering building were in progress. The Contractor operated and maintained the existing Pillar Point preliminary treatment plant satisfactorily since taking over on 20 December 2010. The completion date would be delayed for 6 months arising from anticipated extension of time due to inclement weather.
4332DS	Lam Tsuen Valley sewerage, stage 2	Approved by F.C. Current forecast	588.300 588.300	11/12 10/12	12/16 12/16	The project was about 1% completed. Contract No. DC/2012/07 and DC/2012/08 commenced in October 2012. Site establishment works, such as initial survey and erection of site offices at the works area were in progress.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
4341DS	Harbour Area Treatment Scheme, stage 2A – upgrading of Stonecutters Island sewage treatment works and preliminary treatment works	Approved by F.C. Current forecast	7,913.400 7,913.400	06/10 08/10	12/14 12/14	<p>The project was about 28% completed. Construction of the main upgrading works for Stonecutters Island sewage treatment works (STW) and the preliminary treatment works (PTW) was in progress.</p> <p>At Stonecutters Island STW, foundation works for the new Sludge Dewatering Building, Northern Sludge Cake Silos and Sludge Holding Tanks were completed. Superstructures construction in Portions 3, 4 and 5 were in satisfactory progress. The 2nd set of sludge cake silo and supporting frame were erected on site.</p> <p>For upgrading works at Main Pumping Station, driving of additional piles at the new CEPT tanks was progressing well. Construction of pre-bored rock socket piles for the Flow Distribution Channels commenced. Construction of the Storage Building reached the roof level and site clearance for construction of the Container Maintenance Building commenced. External utility works and construction of the overflow pipeline and chemical pipe trench were on-going.</p> <p>For works at effluent tunnel, construction of the Public Works Laboratory at Tsz Wan Shan as well as the access road and watermains diversion for future CLP substation under Sections 1 and 2 of the Works were completed. Construction of access road for future CLP substation under Section 3 of the Works was in progress. Construction of the diaphragm wall at the Riser Shaft was completed and plants were mobilized to the Drop Shaft for the construction of diaphragm wall.</p> <p>For works at PTWs, piling works for the new fine screen building</p>

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
4348DS	North District and Tolo Harbour sewerage, sewage treatment and disposal – regional sewerage works, part 1 – sewerage upgrade	Approved by F.C. Current forecast	793.200 793.200	06/09 07/09	12/13 11/14	<p>at North Point PTW were completed and preparation works for pile loading test was underway. At Central PTW, pre-drilling works for the new screening/grit handling structure were completed and the piling works commenced. At Wan Chai East PTW, construction of the new temporary workshop and dangerous goods store was completed and refurbishment of the new control room was in progress. At Wah Fu PTW, construction of the temporary inlet chamber and pumping sump pit for the temporary treatment facilities were in progress. At Aberdeen PTW, pile pre-drilling works for the new Administration &amp; Workshop Building was in progress. At Ap Lei Chau PTW, construction of the temporary control room and tree transplanting works were in progress. Preparatory works were being carried out for commencement of the construction of flume channels at Sandy Bay PTW and deodourization unit at Cyberport PTW.</p> <p>The project was about 55% completed. The project was implemented under five contracts (1st &amp; 2nd for civil engineering works and 3rd to 5th for electrical and mechanical (E&amp;M) works): (a) 1st contract – construction of sewers in Tai Po and North District was in progress; (b) 2nd contract – demolition of the existing Chinese University sewage pumping station and sewer laying works at Shatin were underway; and (c) 3rd, 4th and 5th contracts – contracts for supply and installation of E&amp;M equipment for Shatin main sewage pumping station commenced in March 2011 and September 2011 respectively. Manufacturing of E&amp;M equipment was in progress.</p>

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
4351DS	Harbour Area Treatment Scheme (HATS) Stage 2A – planning and design of the upgrading works of Stonecutters Island sewage treatment works and the preliminary treatment works	Approved by F.C. Current forecast	105.600 105.600	07/07 08/07	08/10 01/15	The anticipated project completion date was revised as more time was required for tender assessment of the 1st contract as well as resolving the interfacing issues with other projects. In addition, longer construction period would be needed to suit electrical and mechanical works and maintain smooth operation of existing pumping stations.  The planning and design tasks were about 98% completed. The completion date of this consultancy was revised to suit the programme of the last contract of HATS 2A project funded under 4341DS, which is now scheduled to commence in end 2014.
4363DS	Provision of interception facilities at Jordan Valley box culvert	Approved by F.C. Current forecast	588.000 588.000	12/10 12/10	06/14 06/14	The project was 48% completed. Construction of the superstructures of the pumping station and the desilting compound were in progress.
4364DS	Lam Tsuen Valley Sewerage – trunk sewers, pumping station and rising mains	Approved by F.C. Current forecast	162.800 162.800	12/08 02/09	09/12 11/12	Works were substantially completed.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
4365DS	Tolo Harbour sewerage of unsewered areas stage 1 phase 2C	Approved by F.C. Current forecast	381.400 381.400	01/09 02/09	12/12 12/14	<p>Works were about 72% completed. The works fronts in Sheung Wo Che, Ting Kok, Wai Ha and Tai Po Rpad – Tai Wo were in progress. The overall progress was satisfactory. However, the lands required for the remaining works at San Tau Kok, Po Sam Pai and Lai Pek Shan San Tsuen were being arranged to be handed over by DLO/TP. The land resumption order was gazetted on 2 November 2012 with a target to revert the sites on 2 February 2013, 8 months' delay from the original agreed handover date.</p> <p>The project commencement and completion dates were deferred due to the extra time taken for resolving objections lodged against the sewerage schemes before inviting tender.</p>
4367DS	Upgrading of Central and East Kowloon sewerage – phase 1	Approved by F.C. Current forecast	304.700 304.700	01/09 01/09	06/12 09/14	<p>Works were 95% completed. Liaison with public and concerned parties, ground investigations, CCTV survey on existing sewers, trench excavation works as well as pipe-jacking works for sewer laying works were in progress.</p> <p>A section of sewer along Kai Tak Nullah needs to be constructed in conjunction with the reconstruction and rehabilitation of the Nullah. The concerned sewer was programmed for completion in 2014. The overall completion date was thus deferred to tie in with the programme of the nullah rehabilitation works despite the majority of the project was completed in mid 2012.</p>

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
4368DS	Yuen Long South sewerage and expansion of Ha Tsuen sewage pumping station	Approved by F.C. Current forecast	550.800 550.800	08/09 09/09	09/13 04/15	<p>The project was 78% completed. For the civil works contract, construction of Ha Tsuen Sewage Pumping Station extension and laying of sewers at Ha Tsuen and Yuen Long South were in progress. For the electrical and mechanical (E&amp;M) contract, the contractor was arranging procurement of the E&amp;M equipment.</p> <p>It was anticipated that some sections of sewers at Tai Tong Road and Tai Shu Ha Road West could not be completed under Contract No. DC/2009/08 due to traffic constraint and would need to be incorporated into another works contract for implementation. The completion date was thus revised accordingly.</p>
4369DS	Harbour Area Treatment Scheme (HATS) Stage 2A – Construction of the Sewage Conveyance System and advance works for upgrading of Stonecutters Island Sewage Treatment Works	Approved by F.C. Current forecast	9,286.500 9,286.500	07/09 07/09	09/14 09/14	<p>Works were 61% completed. Drill and blast of some of the shafts and tunnels of the sewage conveyance system were on going. Reaming of the tunnels between Ap Lei Chau and Aberdeen was on-going.</p> <p>At Stonecutters Island sewage treatment works, the construction works of the diaphragm walls panels, pilling works and base slab of the Main Pumping Station (MPS) were completed. The MPS site was handed over to the DC/2009/10 contractor on 26 January 2012 for MPS construction. TBM driving was in progress. Excavation of Inlet Chamber was near completion and ground freezing works at Inlet Chamber commenced. Tunnel construction works were in progress. The provision of covers to the sedimentation tanks and flocculation tanks, and construction of deodourization unit was completed in September 2012.</p>



Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
4370DS	Village sewerage at Wang Chau of Yuen Long	Approved by F.C. Current forecast	219.200 169.600	07/09 07/09	06/13 06/13	Works were about 83% completed. The whole section of trunk sewers along Wang Lok Street and Fuk Hi Street were completed by March 2012. The sewer laying works for Tung Tau Wai, Tung Tau Wai San Tsuen, Lam Uk Tsuen and Yeung Uk Tsuen were in progress. The project estimate was reduced due to lower tender price as a result of the keen competition under prevailing market conditions.
4371DS	Sewerage in western Tuen Mun	Approved by F.C. Current forecast	1,340.000 1,340.000	12/09 12/09	06/14 12/15	<p>Works were about 42% completed. Box culvert construction along Lung Mun Road; construction of TBM launching and receiving shafts for sewer and rising main at Ming Kum Road, Tsing Wun Road and Lung Mun Road; pipejacking by TBM; reinforced concrete construction (superstructure) at the proposed pumping station were in progress. Construction of concrete apron at nullah adjoining Mong Fat Street, excavation of manhole M03 at Mong Fat Street and Stage 2 temporary traffic diversion at Lung Mun Road were in progress.</p> <p>The project programme was revised due to the extra time taken for resolving interface issues with projects of other department which necessitated a change in design for the works at Lung Mun Road. In addition, the delay of the interfacing projects had deferred the commencement of temporary traffic arrangement hence completion of this project.</p>

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
4373DS	Lam Tsuen Valley sewerage, stage 1	Approved by F.C. Current forecast	274.400 274.400	11/11 10/11	08/15 11/15	Works were about 13% completed. Sewer laying works in Tai Po, Fanling and Sheung Shui were in progress.
4375DS	Sewerage in Ping Kong, Fu Tei Pai and Tai Wo	Approved by F.C. Current forecast	226.800 226.800	12/11 11/11	11/15 11/15	Works were about 13% completed. Construction of substructure for sewage pumping station in Ping Kong, piling works for sewage pumping station in Tai Wo, trench excavation works as well as trenchless works for sewer laying works were in progress.
4376DS	Trunk sewerage at Lau Fau Shan	Approved by F.C. Current forecast	196.300 196.300	09/11 10/11	12/15 12/15	Works were about 28% completed. The construction of Lau Fau Shan sewage pumping station and construction of the sewerage works at Lau Fau Shan Road were in progress.
4377DS	Upgrading of Central and East Kowloon sewerage—phase 2	Approved by F.C. Current forecast	503.000 503.000	07/11 06/11	12/15 12/15	Works were about 23% completed. Liaison with public and concerned parties, ground investigations, CCTV survey on existing sewers, trench excavation works as well as pipe-jacking works for sewer laying works were in progress.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
4378DS	North District sewerage, stage 2 part 2A – Pak Hok Lam trunk sewer and Sha Tau Kok village sewerage	Approved by F.C. Current forecast	272.100 272.100	10/11 01/12	12/15 08/16	Advance ground investigation works was conducted by the tern contractor in January 2012 while the main works under Contract No. DC/2012/09 was retendered on 30 March 2012. The contract was finally awarded on 28 June 2012. Majority of lands required for the sewerage works were handed over by DLO/N in July 2012. The remaining lands would be handed over in phases according to the schedule. The Contractor commenced the preparatory and planning work, such as initial survey, material and temporary traffic arrangement submissions. Trunk sewer construction on Sha Tau Kok Road commenced in mid December 2012. The overall progress was generally satisfactory.
4382DS	Sewerage at Clear Water Bay Road, Pik Shui Sun Tsuen and west of Sai Kung town	Approved by F.C. Current forecast	290.600 359.000	08/12 01/13	08/16 01/17	Due to higher than expected return tender prices, DSD proposed to increase the APE of this project by \$68.4 million from \$290.6 million to \$359 million. The PWSC paper had been discussed in the PWSC meeting held on 17 December 2012 and was targeted to be approved by FC in January 2013. As such, the project start and completion dates were slipped accordingly.
4386DS	North District sewerage, stage 1 phase 2C and stage 2 phase 1	Approved by F.C. Current forecast	316.800 316.800	06/12 06/12	12/16 12/16	Works were about 2% completed. The civil works contract (DC/2012/04) commenced on 26 June 2012. Technical submission was in progress. The first batch of government land was handed over to the Contractor in October 2012. The Contractor commenced the preparatory and planning works. The overall progress was generally satisfactory.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
5045CG	District Cooling System at the Kai Tak Development	Approved by F.C. Current forecast	1,861.800 1,861.800	04/10 02/11	12/26 12/26	Works were about 73% completed. Foundation works for the northern plant room were completed and the building was under construction. Pipe laying, foundation works for the southern plant room and seawater pump room were in progress.
5233DS	Sludge Treatment Facilities	Approved by F.C. Current forecast	5,154.400 5,154.400	02/10 10/10	12/16 11/14	<p>Design and construction of the Sludge Treatment Facilities (STF) commenced in October 2010. Works were about 75% completed. Site formation, piling works substructure and superstructures were substantially completed. Drainage and road works were in progress. The incineration units and the flue gas treatment units were under fabrication on site.</p> <p>Contract for the design-build-operate of the STF was awarded in September 2010. The start date was deferred to October 2010 as more time was required for tendering and the subsequent tender assessment.</p> <p>The November 2014 project completion date reflected the contractor's programme of works to complete phase 2 of the works at an earlier date.</p>
6805TH	Retrofitting of Noise Barriers on Fanling Highway (MTR Fanling Station to Wo Hing Road)	Approved by F.C. Current forecast	247.100 214.018	09/09 11/10	08/12 08/13	Works were about 59% completed. Construction of mini-piling and pile cap for the noise barrier foundations and installation of noise barrier posts and panels at road sides were in progress. The programme had been revised to allow more time for tender assessment and preparation of the tender report. The forecast project estimate had been revised as a result of lower tender price.

<b>Project No.</b>	<b>Project Title</b>		<b>Project Estimate (\$M)</b>	<b>Project Start Date</b>	<b>Project Completion Date</b>	<b>Notes on Progress of Project and variance in project estimate, start date and completion date</b>
6807TH	Retrofitting of Noise Barriers on Fanling Highway (Po Shek Wu Road to MTR Fanling Station)	Approved by F.C. Current forecast	506.900 446.220	09/09 10/09	08/12 05/13	Works were about 89% completed. Construction of noise barrier foundations and installation of noise barrier posts and panels at road sides were in progress. The forecast project estimate had been revised as a result of lower tender price due to the keen competition under prevailing market conditions. The project programme had been revised due to extension of the tendering period as requested by tenderers and extension of time granted for inclement weather during construction.

Secretary for  
Financial Services and the Treasury

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
3109KA	Construction of Trade and Industry Tower in Kai Tak Development Area	Approved by F.C. Current forecast	2,645.100 2,645.100	01/12 01/12	12/14 12/14	Works were about 13% completed. Piling works and design submission were in progress.

Secretary for  
Food and Health



<b>Project No.</b>	<b>Project Title</b>		<b>Project Estimate (\$M)</b>	<b>Project Start Date</b>	<b>Project Completion Date</b>	<b>Notes on Progress of Project and variance in project estimate, start date and completion date</b>
3013NT	Conversion of aqua privies into flushing toilets – phase 7	Approved by F.C. Current forecast	383.300 383.300	02/11 02/11	12/13 12/13	Works were about 33% completed. Conversion works to existing aqua privies were in progress.
3016NB	Reprovisioning of Cape Collinson Crematorium	Approved by F.C. Current forecast	696.300 696.300	07/10 06/10	12/14 12/14	Phase 1 works were substantially completed in September 2012.  Defects rectification works for Phase 1 were in progress. Familiarization of the cremator operation by EMSD was in progress. Commencement of Phase 2 works was under planning.

Secretary for Home Affairs

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
3049RG	Public library and indoor recreation centre in Area 3, Yuen Long	Approved by F.C. Current forecast	704.100 704.100	07/10 07/10	06/13 10/15	Works were about 5% completed. The project completion date was revised to October 2015 because of the delay in foundation works due to unforeseen difficulty in underground condition with marble cavities underneath. Foundation designs were finalized. ArchSD would closely monitor the progress.
3050RG	District Open Space, sports centre and library in Area 74, Tseung Kwan O	Approved by F.C. Current forecast	749.200 749.200	10/11 09/11	10/14 10/14	Works were about 17% completed. Piling works were completed. Construction of pile caps and substructure was in progress.
3051RG	Redevelopment of Kwun Tong Swimming Pool Complex and Kwun Tong Recreation Ground	Approved by F.C. Current forecast	1,323.800 1,323.800	12/09 11/09	12/14 12/14	Works were about 67% completed. Fire service inspection for Swimming Pool Complex completed on 19 September 2012. Finishing works and building services works for Swimming Pool Complex were at final stage.
3054RG	Town park, indoor velodrome- cum-sports centre in Area 45, Tseung Kwan O	Approved by F.C. Current forecast	1,129.700 1,129.700	03/10 03/10	04/13 10/13	Works were about 75% completed. Roof cladding installation was substantially completed. Wall cladding and cycle track installation were in progress. External works such as skateboard park, carpark block and service block construction were also in progress. The project completion date was revised to October 2013 to reflect the effect of inclement weather.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
3055RG	Sports centre, community hall and district library in Area 14B, Sha Tin	Approved by F.C. Current forecast	1,084.000 1,084.000	12/12 12/12	02/16 02/16	Main contract commenced on 17 December 2012. Site mobilization was in progress.
3059RE	Construction of an Annex Building at the Ko Shan Theatre	Approved by F.C. Current forecast	683.200 683.200	12/10 11/10	06/13 09/13	Works were about 35% completed. Superstructure construction for back of house block was almost completed. Construction of main floor of auditorium was in progress. Major plant delivery had commenced. The project completion date was revised to reflect the delayed completion of the foundation construction. ArchSD would closely monitor the progress.
3176SC	Joint-user complex at Bailey Street, To Kwa Wan Reclamation	Approved by F.C. Current forecast	476.400 476.400	07/10 07/10	02/13 02/13	Works were about 83% completed. Superstructure works were in progress.
3192SC	Joint-user complex in Area 44, Fanling	Approved by F.C. Current forecast	162.200 162.200	11/11 11/11	02/14 02/14	Works were about 40% completed. Superstructure works were almost completed. Internal finishing works and building services installation had commenced.
3266RS	Redevelopment of Victoria Park Swimming Pool Complex	Approved by F.C. Current forecast	1,197.700 1,197.700	08/09 08/09	12/14 12/14	Works were about 79% completed. Swimming pool building – roof cladding was completed. Curtain wall, internal finishes, building services installation and external works were in progress.

**Judiciary Administrator**

<b>Project No.</b>	<b>Project Title</b>		<b>Project Estimate (\$M)</b>	<b>Project Start Date</b>	<b>Project Completion Date</b>	<b>Notes on Progress of Project and variance in project estimate, start date and completion date</b>
3031LJ	West Kowloon Law Courts Building	Approved by F.C. Current forecast	2,723.100 2,723.100	04/12 04/12	12/15 12/15	Works were about 6% completed. Piling works, sheet piling works, tree removal and design submission were in progress.

Secretary for Security

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
3012GB	Construction of a secondary boundary fence and new sections of primary boundary fence and boundary patrol road—phase 2	Approved by F.C. Current forecast	285.000 285.000	Q1/12 02/12	Q3/15 Q3/15	Works for Section 3B, which were entrusted to DSD, were about 5% completed. Excavation and footing construction works for the fence installation were in progress.  Works for Section 3A & 3C by ArchSD commenced were about 5% completed. Excavation and footing construction for the fence installation were in progress.
3015GB	Construction of secondary boundary fence and new sections of primary boundary fence and boundary patrol road - phase 1	Approved by F.C. Current forecast	395.500 395.500	12/09 12/09	12/12 12/12	Works were substantially completed on 17 December 2012. The site was handed over to the client department (HKPF) on 21 December 2012.
3062JA	Redevelopment of disciplined services quarters in Fu Tei, Tuen Mun	Approved by F.C. Current forecast	413.400 413.400	12/12 12/12	12/14 12/14	Main contract commenced on 18 September 2012. Preparatory work was in progress.
3076LC	Redevelopment of Tai Lam Centre for Women	Approved by F.C. Current forecast	946.600 946.600	08/12 08/12	11/16 11/16	Protection to existing building, demolition of temporary structure, installation of surveillance system, ground investigation, temporary working platform, site entrance were completed. Phase 1 piling works were in progress and about 30% completed.



Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
3171BF	Development of Aberdeen fire station-cum-ambulance depot	Approved by F.C. Current forecast	177.200 177.200	06/10 06/10	06/13 06/13	Works were about 99.5% completed. Demolition of existing Aberdeen Fire Station was in progress.
3172BF	Construction of fire station-cum-ambulance facility at Cheung Yip Street, Kowloon Bay	Approved by F.C. Current forecast	210.000 210.000	07/11 07/11	06/13 06/13	Works were about 47% completed. Construction of beams and slabs at 2/F and 3/F was in progress.
3173BF	Redevelopment of Fire Services Training School	Approved by F.C. Current forecast	3,562.500 3,562.500	08/12 08/12	10/15 10/15	Works were about 5% completed. Slope strengthening works and excavation works for footing were in progress.

Secretary for  
Transport and Housing

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
6025TC	Replacement of Conventional Traffic Signals with Light Emitting Diode (LED) Traffic Signals in Hong Kong	Approved by F.C. Current forecast	140.300 68.000	09/08 02/09	07/12 10/12	Works were substantially completed in October 2012.
6051TR	Shatin to Central Link - design and site investigation	Approved by F.C. Current forecast	2,407.500 2,407.500	08/08 11/08	12/10 12/14	<p>Planning and design were about 93% completed. The design work continued. Environmental Permits were granted on 23 March 2012. The scheme was authorized under the Railways Ordinance on 27 March 2012.</p> <p>It took longer-than-expected time to finalize the entrustment agreement, resulting in deferral of the works start date. For the completion dates, having started the design works and extensive local consultation work in end 2008, the design programme has been under regular review taking into account the suggestions and requests raised by stakeholders and the interface with other infrastructure projects. The latest programme was to complete the design works in phases with full completion in December 2014.</p>
6052TR	Hong Kong Section of Guangzhou- Shenzhen -Hong Kong Express Rail Link - Design and Site Investigation	Approved by F.C. Current forecast	2,782.600 2,782.600	06/08 07/08	09/10 06/13	<p>Planning and design were about 95% completed. Detailed design of systemwide electrical and mechanical (E&amp;M) works and preparation of relevant tender documents continued. The project programme was revised due to longer-than-expected discussion between MTRCL and the Mainland side on the E&amp;M design, which involved interoperability and interfacing of E&amp;M system between HK Section and Mainland Section.</p>

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
6053TR	Hong Kong section of Guangzhou - Shenzhen - Hong Kong Express Rail Link - construction of railway works	Approved by F.C. Current forecast	55,017.500 55,017.500	12/09 01/10	12/15 08/15	Works were about 41% completed. The foundation works for the West Kowloon Terminus (WKT) were almost completed. Substructure construction works for WKT, tunneling works and construction of Shek Kong Stabling Sidings and Emergency Rescue Siding were in progress. The item was approved by FC on 16 January 2010 and the construction works started in January 2010.
6055TR	West Island Line - essential public infrastructure works	Approved by F.C. Current forecast	103.600 76.700	03/10 06/10	09/14 08/14	Works were about 48% completed. The pedestrian link with lifts and escalator at Sands Street was completed and commissioned on 27 December 2012. The forecast project estimate had been reduced due to lower tender prices of the contracts as a result of the keen competition under prevailing market conditions.
6056TR	South Island Line (East) – essential public infrastructure works	Approved by F.C. Current forecast	927.000 927.000	05/11 05/11	07/15 07/15	Works were about 40% completed. Works in progress include modification of the existing Staunton Creek Nullah near the ex-Wong Chuk Hang Estate, enabling works for the widening of Heung Yip Road, predrilling works for footbridge connecting to Heung Yip Road and Wong Chuk Hang Road, utility diversion for footbridge foundation at Yi Nam Road.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
6057TR	Hong Kong section of Guangzhou - Shenzhen - Hong Kong Express Rail Link - construction of non-railway works	Approved by F.C. Current forecast	11,800.000 11,800.000	12/09 01/10	12/15 08/15	Works were about 41% completed. Construction of enabling works, essential public works and reprovisioning, remedial and improvement works were in progress. The item was approved by FC on 16 January 2010 and the construction works started in January 2010.
6058TR	Shatin to Central Link – construction of railway works – protection works	Approved by F.C. Current forecast	541.600 541.600	Q4/11 09/11	early/14 01/14	Works were about 41% completed. Diaphragm wall and installation of king posts completed. Excavation and installation of excavation and lateral support system were in progress.
6059TR	Shatin to Central Link – construction of railway works – protection works in Wan Chai Development Phase II	Approved by F.C. Current forecast	152.600 145.000	08/10 08/10	12/11 11/12	Works were completed in November 2012.
6060TR	Kwun Tong Line Extension – essential public infrastructure works	Approved by F.C. Current forecast	826.900 699.700	06/11 06/11	04/15 04/15	Works were about 25% completed. Slope upgrading works for footbridge construction were in progress. Excavation works at public transport facility (PTF) were on-going. Piling works and pile cap construction for footbridge and PTF were in progress. The forecast project estimate had been revised as a result of lower tender price.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
6061TR	Shatin to Central Link – construction of railway works – remaining works	Approved by F.C. Current forecast	65,433.300 65,433.300	mid 2012 08/12	12/20 12/20	Works were about 2% completed. General site clearance was in progress. The temporary traffic management scheme at Ma Tau Wai was implemented in December 2012 for the construction of the diaphragm wall of To Kwa Wan Station.
6062TR	Shatin to Central Link – construction of non-railway works – remaining works	Approved by F.C. Current forecast	5,983.100 5,983.100	mid 2012 08/12	12/20 12/20	Works were about 3% completed. Excavation for building foundation of the new New Territories South Animal Management Centre and Shatin Plant Quarantine Station was substantially completed. Construction of water tank and boundary wall commenced.
6063TR	Shatin to Central Link – construction of railway works – advance works	Approved by F.C. Current forecast	6,254.900 6,254.900	12/11 05/11	12/15 12/15	Works were about 34% completed. Open excavation at Ho Man Tin continued. At Admiralty, secondary emergency exit shaft excavation, diaphragm wall construction and installation of plunge columns continued. Pipe pile installation and LCSD plant room construction were ongoing at Hong Kong Park Ventilation Building.
6064TR	Shatin to Central Link – construction of non-railway works – advance works	Approved by F.C. Current forecast	1,448.200 1,448.200	12/11 07/11	12/15 12/15	Works were about 26% completed. Superstructure of the new International Mail Centre had been substantially completed. Architectural builder's works and finishes, and building services works were in progress.

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
6076TI	Bus-Bus Interchanges on Tuen Mun Road	Approved by F.C. Current forecast	162.300 162.300	04/10 07/10	04/13 04/13	The Kowloon bound Bus-Bus Interchange (BBI) was opened to the public on 26 December 2012. Works for the Tuen Mun bound BBI were about 77% completed. Bridgeworks, road pavement and footpath construction works were in progress.
6162TB	Extension of footbridge network in Tsuen Wan - Footbridge A along Tai Ho Road	Approved by F.C. Current forecast	169.000 169.000	01/09 12/08	01/12 06/13	All major works were completed. Defects were found at some of the welded joints. The remedial works for 14 girders were in progress for completion in 2013 Q1 and Q2 section by section.
6167TB	Provision of barrier-free access facilities at public footbridges, elevated walkways and subways—design works and phase 1 construction works	Approved by F.C. Current forecast	292.100 292.100	08/11 08/11	12/15 12/15	<p>The design works for phase 2 covering 10 structures commenced in August 2011. The tendering period for the construction contract had been closed in December 2012 as scheduled. Tender report was being prepared.</p> <p>The design works for phase 3 were in progress as follows-</p> <ul style="list-style-type: none"> <li>● Detailed design for 9 structures commenced in August 2011;</li> <li>● Detailed design for 40 structures commenced in November 2011; and</li> <li>● Detailed design for 25 structures commenced in June 2012.</li> </ul> <p>For phase 1 construction works, one construction contract covering 4 structures commenced on 30 December 2011. Works were about 21% completed. Another construction contract covering 6 structures commenced on 26 October 2012.</p>

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
6579TH	Central-Wan Chai Bypass & Island Eastern Corridor Link	Approved by F.C. Current forecast	28,104.600 28,104.600	end 2009 07/09	early 2017 09/17	<p>Works were about 22% completed. Temporary reclamation and tunnel construction works were in progress.</p> <p>The project completion date had been deferred from early 2017 to September 2017 to cater for longer construction time of the deeper ventilation building basement due to the additional air purification system.</p>
6746TH	Reconstruction and Improvement of Tuen Mun Road	Approved by F.C. Current forecast	6,804.300 6,804.300	10/08 10/08	09/14 12/14	<p>Works were about 64% completed. Formation of site accesses, pre-drilling works, slopeworks, road reconstruction works and construction works of retaining walls, reinforced earth walls, bridge widening, subway extensions and noise barriers were in progress. The forecast project estimate had been reduced to reflect the lower tender price of the works contract for the Sam Shing Hui Section as a result of the keen competition under prevailing market conditions. The project completion date had been revised due to the time taken to apply for increase in APE as a result of higher tender price of the contract for the Eastern section.</p>
6798TH	Improvement to Pok Oi Interchange	Approved by F.C. Current forecast	264.800 264.800	Q3 2012 11/12	mid 2015 08/15	<p>The contract was awarded on 30 November 2012. Site clearance and tendering of various subcontract packages under the new engineering condition contract were in progress.</p>



Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
6819TH	Traffic Improvements to Tuen Mun Road Town Centre Section	Approved by F.C. Current forecast	1,814.400 1,814.400	12/09 12/09	12/13 12/13	<p>Progress was satisfactory with about 60% of works completed. The re-provisioned Chi Lok Footbridge was opened for public use in October 2012. Foundation works for noise barriers/enclosures and vehicular bridge, construction of remaining 2 re-provisioned footbridges and compensatory tree planting works were in progress. Erection of structural steel frames of noise barriers/enclosures continued.</p> <p>Both LegCo Panel on Transport and PWSC had no objection to the proposal of increasing APE to cover the increase in provision of price adjustment.</p>
6843TH	Widening of Tolo Highway between Island House Interchange and Tai Hang	Approved by F.C. Current forecast	4,486.900 4,486.900	05/09 08/09	04/13 12/13	<p>This project comprises two construction contracts. Works for Contract 1 were about 71% completed. Construction of retaining walls, bridges and noise barriers was in progress.</p> <p>Works for Contract 2 were 57% completed. Construction of bridges, retaining walls, noise barriers foundation, culverts and subway extensions was in progress.</p>
6844TH	Hong Kong—Zhuhai—Macao Bridge Hong Kong Link Road	Approved by F.C. Current forecast	25,047.200 25,047.200	mid 2011 05/12	end 2016 12/16	<p>The two design and build contracts commenced on 31 May 2012. Design and site investigation works were in progress. Construction works commenced in October 2012.</p>

Project No.	Project Title		Project Estimate (\$M)	Project Start Date	Project Completion Date	Notes on Progress of Project and variance in project estimate, start date and completion date
6845TH	Hong Kong—Zhuhai—Macao Bridge Hong Kong Boundary Crossing Facilities—Reclamation and Superstructures	Approved by F.C. Current forecast	30,433.900 30,433.900	end 2011 11/11	end 2016 12/16	The reclamation works contract no. HY/2010/02 (one of the construction contracts of this project) commenced on 30 November 2011 and was about 10% completed. Construction of stone columns was in progress.
6846TH	Tuen Mun—Chek Lap Kok Link—detailed design, site investigation and advance works	Approved by F.C. Current forecast	1,909.600 1,909.600	end 2011 11/11	early 2016 02/16	The southern landfall reclamation is entrusted to the reclamation works contract no. HY/2010/02, which commenced on 30 November 2011 and was about 10% completed. Construction of stone columns was in progress. The ground investigation contract commenced on 28 May 2012 and was 50% completed.
B566CL	Development at Anderson Road	Approved by F.C. Current forecast	3,467.200 3,225.889	01/08 01/08	12/14 05/16	<p>As at end December 2012, works were about 70% completed. Excavation and construction works of earth retaining structures, highway structures and drainage were in progress.</p> <p>The latest project estimate had been revised to take into account of lower tender price, the latest price fluctuations and the latest arrangement for disposal of excavated materials to Anderson Road Quarry.</p> <p>The forecast completion date has been revised largely to cater for the construction of a new footbridge with a view to improving the pedestrian connectivity of the proposed development at Anderson Road.</p> <p>The above additional works will not affect the scheduled population intake of the proposed housing development at Anderson Road.</p>

## Appendix

- A. Projects which were completed in the quarter ending September 2012 and have been excluded from this report:

	<u>Item</u>	<u>Title</u>
1	3013NB	Re-provisioning of Wo Hop Shek Crematorium
2	3017NB	Provision of columbarium and garden of remembrance at Kiu Tau Road, Wo Hop Shek
3	3061JA	Redevelopment of departmental quarters for Customs and Excise Department at Tsing Chau Street and Lee Kung Street, Hung Hom
4	3106ET	Special school in Area 16, Tuen Mun, for students with physical disability
5	3330EP	Primary school at the junction of Victoria Road and Pok Fu Lam Road, Pok Fu Lam
6	4357DS	Sewage Interception Scheme in Kowloon City
7	7715CL	Tseung Kwan O further development - infrastructure works at Town Centre South and Tiu Keng Leng, Tseung Kwan O
8	9046WS	Uprating of Sha Tin salt water supply system
9	9076WC	Improvement to Hong Kong Central mid-level and high level areas water supply - remaining works

- B. Projects which were completed in the quarter ending December 2012 and will be excluded from the next report onwards:

	<b><u>Item</u></b>	<b><u>Title</u></b>
1	3015GB	Construction of secondary boundary fence and new sections of primary boundary fence and boundary patrol road - phase 1
2	4364DS	Lam Tsuen Valley Sewerage – trunk sewers, pumping station and rising mains
3	4152CD	Drainage improvement works in upper Lam Tsuen River, She Shan River, upper Tai Po River, Ping Long and Kwun Hang
4	4155CD	West Kowloon drainage improvement - Lai Chi Kok Drainage Tunnel
5	5657CL	Demolition of buildings, structures and chimney at Kwai Chung Incineration Plant
6	6025TC	Replacement of Conventional Traffic Signals with Light Emitting Diode (LED) Traffic Signals in Hong Kong
7	6059TR	Shatin to Central Link – construction of railway works – protection works in Wan Chai Development Phase II
8	7717CL	Tseung Kwan O further development – site formation and infrastructure works at Pak Shing Kok, Tseung Kwan O
9	9327WF	Laying of Western Cross Harbour Mains and Associated Land Mains from West Kowloon to Sai Ying Pun

## C. Abbreviations

APE	approved project estimate
ATC	Area Traffic Control
CCTV	Closed circuit television
CEDD	Civil Engineering and Development Department
DC	District Council
DIA	Drainage Impact Assessment
DSD	Drainage Services Department
E&M	Electrical and Mechanical
EMSD	Electrical and Mechanical Services Department
EIA	Environmental Impact Assessment
FAT	Factory Acceptance Tests
FC	Finance Committee
FEHD	Food and Environmental Hygiene Department
FSTB	Financial Services and the Treasury Bureau
HD	Housing Department
HyD	Highways Department
LED	Light Emitting Diode
MTRCL	MTR Corporation Ltd.
PTI	Public Transport Interchange
PWSC	Public Works Subcommittee
STW	Sewage Treatment Works
TBM	Tunnel Boring Machine
TIA	Traffic Impact Assessment
UV	Ultra-violet
WSD	Water Supplies Department