

**CONTROLLING OFFICER'S REPLY TO
INITIAL WRITTEN QUESTION**

HPLB(PL)147

Question Serial No

0617

Head : 707 New Towns and Urban Area
Development

Subhead : 7707CL

Programme :

Controlling Officer : Director of Civil Engineering and Development

Director of Bureau : Secretary for Housing, Planning and Lands

Question :

What is the progress of the following project? How will the provision for 2006-07 be used? When will the project be completed and what is its expected completion date when it was approved?

7707CL : Yuen Long south western extension – site formation for school development and the associated road works in Area 13

Asked by : Hon. CHAN Wai-yip, Albert

Reply :

The works are about 63% complete. All the works are expected to be substantially completed in June 2006 which is the same as the expected completion date shown in the PWSC paper submitted to the PWSC. The 2006-07 Estimate for the project is \$8 million which is required to pay for the remaining associated road and drainage works.

Signature _____

Name in block letters _____ John S V CHAI

Post Title _____ Director of Civil Engineering and Development

Date _____ 10.3.2006