

For information on
30 November 2017

LanDAC TTDII SC
Paper No. 03/2017

**LANTAU DEVELOPMENT ADVISORY COMMITTEE
TRAFFIC, TRANSPORT AND DISTRICT IMPROVEMENT ITEMS
SUBCOMMITTEE**

Progress Report on District Improvement Items in Lantau

PURPOSE

This paper aims to report to Members on the progress of the district improvement items (the schedule is attached in **Annex 1**).

DISTRICT IMPROVEMENT ITEMS

2. The progress of the eight district improvement items is as follows:

	Item	Main Progress
1	Improvement Works at Tai O	The Phase 2 Stage 1 Improvement Works, comprising construction of public transport terminus, public car park, public open space and ancillary facilities, including cycle parking area and parking spaces for goods vehicles and coaches, commenced in September 2016. It is anticipated that the works will be completed by the third quarter of 2019.
2	Improvement Works at Mui Wo	The Phase 1 Improvement Works, comprising construction of a cycle track and pedestrian walkway between Mui Wo Cooked Food Market and River Silver, as well as the improvement works near Mui Wo Old Town, were substantially

(Translated Version)

	Item	Main Progress
		<p>completed in January 2017.</p> <p>The carpark improvement works in the Phase 2 Stage 1 Improvement Works commenced in July 2016, with target completion by early 2019.</p>
3	Mountain Bike Trail Networks	<p>Apart from the improvement works for the mountain bike trail sections between Shap Long and Mui Wo withheld due to objection from local villagers, the remaining Phase 1 works were substantially completed in October 2017.</p> <p>We engaged consultants for the design of the Phase 2 Works in August 2016 and commenced the advance preparation works in end 2016. This item of works is anticipated to complete by end 2018.</p>
4	Improvements to Narrow Road Bends at Keung Shan Road	<p>Out of the 16 road bends for improvement at Keung Shan Road, 14 have been completed. The progress of the remaining two is summarised as follows:</p> <ul style="list-style-type: none">● Bend K10 – The works are under way, with target completion by the first quarter of 2018.● Bend K15 – The works are under way, with target completion by end 2017. <p>(The locations of the road bends concerned are shown in Annex 2.)</p>
5	Improvement to Narrow Road Bends at South Lantau Road	<p>Out of the five road bends for improvement at South Lantau Road, four have been completed. It is anticipated</p>

(Translated Version)

	Item	Main Progress
		<p>that the remaining improvement works at Bend S1 will commence in December 2017, with target completion by end 2017.</p> <p>(The location of the road bend concerned is shown in Annex 3.)</p>
6	Review on Traffic Restriction and Arrangement of Closed Road Permit in South Lantau	<p>“Driving on Lantau Island” Scheme (the Scheme) has been well-received by the public since its implementation in 2016.</p> <p>The Transport Department will closely monitor the traffic conditions as well as the supply of parking spaces in south Lantau and then consider the implementation schedule of the stage 2 of the Scheme (i.e. granting additional quota of 10 coaches and 25 private cars).</p>
7	Toilet Improvement Works along Trails	<p>It is proposed to imminently replace the three old-style waterless toilets at Lo Kei Wan Campsite and Tsin Yue Wan Campsite as a pilot scheme. We will also provide potable water supply connection to the toilets at Nam Shan Campsite.</p> <p>It is anticipated that the above improvement works will commence in the first quarter of 2018 and be completed in phases by the third quarter of 2018.</p>
8	Landscape Improvement Works in Ngong Ping	<p>It is proposed to plant around 300 to 400 numbers of cherry trees and native spring-flowering trees in Ngong Ping.</p> <p>The proposed works were consulted in the Tourism, Agriculture, Fisheries and</p>

(Translated Version)

	Item	Main Progress
		Environmental Hygiene Committee under the Islands District Council in September 2017 and were generally supported by the members. We are conducting the detailed design of the project. It is anticipated that the works will commence in early 2018 and be completed by mid 2018.

CONCLUSION

3. Members are invited to note and express their views on the progress of the above-mentioned district improvement items.

Civil Engineering and Development Department
November 2017

Progress of District Improvement Items in Lantau

DATE : November 2017

	Schedule	2017				2018	2019	2020	Responsible Department/ Bureau
		Q1	Q2	Q3	Q4				
District Improvement Items									
1	Improvement Works at Tai O					Phase 2 Stage 1			Civil Engineering and Development Department (CEDD)
2	Improvement Works at Mui Wo	Phase 1				Phase 2 Stage 1			CEDD
3	Mountain Bike Trail Networks	Phase 1				Phase 2			CEDD
4	Improvement to Narrow Road Bends at Keung Shan Road					K10			Highways Department (HyD)
5	Improvement to Narrow Road Bends at South Lantau Road					S1			HyD
6	Review on Traffic Restriction and Arrangement of Closed Road Permit in South Lantau	The first-phase measures implemented							Transport Department (TD)
7	Toilet Improvement Works along Trails								CEDD
8	Landscape Improvement Works in Ngong Ping								CEDD


LEGEND :




Advance Works : Investigation works, design, funding application & tender



Works in progress



附件A - 羗山道彎位改善工程 (K1-K16)
 Annex A - Bend Improvement Works of Keung Shan Road (K1-K16)



附件B - 嶼南道彎位改善工程
Annex B - Bend Improvement Works at South Lantau Road

NYE2014073-B.dgn