

**Annex C**

<b>PWP No.</b>	<b>Project Title</b>	<b>Original Completion Date</b>	<b>Latest Estimated Completion Date</b>
3013NT	Conversion of Aqua Privies into Flushing Toilets – Phase 7	Dec 2013	Dec 2014
3016NB	Reprovisioning of Cape Collinson Crematorium	Dec 2014	Nov 2015
3049RG	Public Library and Indoor Recreation Centre in Area 3, Yuen Long	Jun 2013	Dec 2015
3109KA	Construction of Trade and Industry Tower in Kai Tak Development Area	Dec 2014	Apr 2015
3266RS	Redevelopment of Victoria Park Swimming Pool Complex	Dec 2014	Jul 2015
5172DR	Organic Waste Treatment Facilities Phase 1	End 2016	Mid 2017
5233DS	Sludge Treatment Facilities	Phase 1 : Nov 2013; Phase 2 : Dec 2016	Phase 1 : Jan 2015; Phase 2 : Dec 2016
5258RS	Development of a Bathing Beach at Lung Mei, Tai Po	Nov 2014	The works under the Lung Mei Bathing Beach project has been temporarily suspended since September 2013 due to a judicial review case. As the relevant legal proceeding is still on-going, it is uncertain at the moment as to when construction works will be resumed. The

<b>PWP No.</b>	<b>Project Title</b>	<b>Original Completion Date</b>	<b>Latest Estimated Completion Date</b>
			relevant departments will review and assess the situation from time to time.
8008MA	Redevelopment of Caritas Medical Centre, Phase 2	Jun 2014	Mar 2015
8094EB	Redevelopment of Ying Wa Girls' School at Robinson Road, Hong Kong	End 2016	Feb 2018
Kwun Tong Line Extension		(See Note 1)	

Note 1: In addition to the South Island Line (East), the Kwun Tong Line Extension (KTE) is an 'ownership' project. MTRCL will be responsible for the financing, design, construction, operation and maintenance of these railway projects and will own the railways. According to the Project Agreement signed by the Government and MTRCL, the target commissioning date for the KTE is August 2015. Regarding the progress of works, as the excavation works for the platform tunnel between the East and West concourses of the Whampoa Station are still in progress and facing the uncertainty in encountering varying geological conditions underground, there are still risks to the target commissioning at mid-2016, the newly revised date by MTRCL.